

Cashell Estates Site Work to Complete

PRIORITY	ITEM		DESCRIPTION	QUANTITY	SIZE	UNIT COST	COST		BEGIN	FINISH	CONTRACTOR	NOTES
	STREET LIGHTS											
1	Street Light Conduit		Install 1" conduit in grass, under street and under driveways			20000	20000			Completed		
1	Street Lights		Install 5 interior LED street lights	5	EA	3000	15000			Completed		
1	Street light meter installation		Install private electric meets to connect separately to the street lights	1	EA	2500	2500			Completed		

1	Obtain MCDPS Electrical Permit									Completed		
1	Hire Electrician to wire									Completed		
1	Obtain MCDPS TPF Inspection									Completed		
1	PEPCO to energize lighting									Completed		PEPCO finished setting the meter on 9/26

[illegible]

[illegible]

	SECONDARY ENTRANCE - Approved with the site plan											
		Move a portion of the stockpile out of the way and lay back the slopes							Completed			
4		Adjust manhole section							Completed	LIG Group		
4		Fine Grade Second Entrance							Completed	LIG Group		
4		Curb & Gutter	318	LF	25	7950		21-Nov	10-Dec	LIG Group		
4		6" Paving	408	SY	30	12240		11-Dec	12-Dec	Cromwell Paving		
		LANDSCAPING										
4		Scarlet Oak	2	2"	300	600		15-Dec	22-Dec	LIG Group		Waiting for curb & gutter and paving
4		Black Gum	2	2"	300	600		15-Dec	22-Dec		1	Waiting for curb & gutter and paving
4		Leyland Cyprus	2	8' Ht	260	520		15-Dec	22-Dec	LIG Group		Waiting for curb & gutter and paving
4		Densifloris Yew	11	3 Gal	80	880		15-Dec	22-Dec	LIG Group		Waiting for curb & gutter and paving
4		Arrowwood Virburnum	10	3 Gal	60	600		15-Dec	22-Dec	LIG Group		Waiting for curb & gutter and paving
							23390					Waiting for curb & gutter and paving
							\$200,000					Waiting for curb & gutter and paving