

BRAC Related MCDOT Projects

Status Report

Updated 5/11/2011

| Project | Cedar Lane over Rock Creek – Bridge Rehabilitation |
|---------------------------------------|---|
| Last Week's Accomplishments | Completed pedestrian bridge foundation and new sidewalk. |
| Next Week's Goals | Assemble temporary pedestrian bridge |
| 3-Week Look-Ahead of Major Activities | Set pedestrian bridge in place. |
| Project | West Cedar Lane |
| Last Week's Accomplishments | 1) NIH provided comments on traffic signal plan and right of entry agreement for signal construction on 5/9/11. |
| Next Week's Goals | 1) Finalize and execute right-of-entry agreement with NIH. 2) MCTOS demobilized due to pending ROW easement with NIH. 3) Issue NTP for metes and bound description for perpetual easement along NIH for shared use path, lighting and traffic signal equipment. |
| 3-Week Look-Ahead of Major Activities | 1) Issue NTP for construction. |
| Project | Jones Bridge Road Sidewalk |
| Last Week's Accomplishments | MCTOS started Street Light work activity, Verizon Business commenced relocation of their underground service feed.. |
| Next Week's Goals | Verizon relocation continues relocation of underground service feed, Sidewalk completed from Grier Road to University Road. |
| 3-Week Look-Ahead of Major Activities | Continue construction of Sidewalk and commence final sod placement in areas that sidewalk is complete. |
| Project | Battery Lane Wayfinding |
| Last Week's Accomplishments | Signage is complete. |
| Project | MD355 Sidewalk |
| Last Week's Accomplishments | Sidewalk construction is complete. |
| Project | MD355 Multimodal Crossing |
| Last Week's Accomplishments | Received FHWA comments on 5/2/11 for draft CE. SHA submitted revised CE document to FHWA on 5/4/11. |
| Next Week's Goals | Receive FHWA approval for CE document. |
| 3-Week Look-Ahead of Major Activities | |

| | |
|---------------------------------------|---|
| Project | Battery Lane from Old Georgetown Road to MD 355, pavement patching, milling and resurfacing project |
| Last Week's Accomplishments | |
| Next Week's Goals | Under contract terms contractor expected to start work the week of May 9 th , approximately one month of work |
| 3-Week Look-Ahead of Major Activities | |
| Project | Bethesda Lot 31 Parking Garage – CIP 500932 |
| Last Week's Accomplishments | DOT completed its review of cost estimates for a re-sized, underground garage with the developer's management team. Verizon work to relocate utilities continues. |
| Next Week's Goals | DOT will work with County Attorney's Office to draft an amendment to the GDA to incorporate a re-sized garage. |
| 3-Week Look-Ahead of Major Activities | Finalize the amendment to the GDA for a re-sized, underground garage. Verizon utility relocation will continue. |
| Project | Jones Bridge Road & Spring Valley Traffic Signal |
| Last Week's Accomplishments | Electric service pedestal placed and inspected. Electric service connected by Pepco. |
| Next Week's Goals | Continue construction |
| 3-Week Look-Ahead of Major Activities | Construction continues until complete, ECD summer 2011. |
| Project | Spring Valley Community Access Restrictions |
| Last Week's Accomplishments | Continued design of temporary channelization and signing restricting right turns from SB MD185 onto Woodlawn Road, Montrose Driveway and Parsons Road |
| Next Week's Goals | Continue design |
| 3-Week Look-Ahead of Major Activities | Finalize design with SHA |