

## BRAC Related MCDOT Projects

### Status Report

*Updated 6/1/2011*

<b>Project</b>	<b>Bethesda Lot 31 Parking Garage-CIP 500932</b>
Last Week's Accomplishments	The County has reached an agreement in principle with the developer on an amendment to the GDA to re-size the garage (reduced from 5 levels to 4 levels).
Next Week's Goals	Finalize the GDA amendment and forward for signatures.
3-Week Look-Ahead of Major Activities	DOT is now reviewing final design documents (DDs) for the re-sized garage. Sign off is later in June 2011. Review of construction documents (CDs) will follow shortly. Verizon work to relocate utilities continues.
<b>Project</b>	<b>Battery Lane from Old Georgetown Road to MD355, pavement patching, milling and resurfacing project</b>
Last Week's Accomplishments	Project started May 24 <sup>th</sup> . Pavement milling is complete
Next Week's Goals	Hot mix Asphalt paving starts Wednesday, June 1 <sup>st</sup>
3-Week Look-Ahead of Major Activities	This is a typical shave and pave project that should be completed within three weeks pending inclement weather.
<b>Project</b>	<b>Jones Bridge Road &amp; Spring Valley Traffic Signal</b>
Last Week's Accomplishments	Controller cabinet installed.
Next Week's Goals	Complete all wiring terminations, establish communications.
3-Week Look-Ahead of Major Activities	Activation of the signal will be scheduled in coordination with installation of the Spring Valley Community access restrictions
<b>Project</b>	<b>Spring Valley Community Access Restrictions</b>
Last Week's Accomplishments	Final design of temporary channelization and signing restricting right turns from SB MD 185 onto Woodlawn Road. Montrose Driveway and Parsons Road is in final stage.
Next Week's Goals	Confirm with community if right turns are to be restricted at all intersections.
3-Week Look-Ahead of Major Activities	Finalize design with SHA
<b>Project</b>	<b>Cedar Lane over Rock Creek – Bridge Rehabilitation</b>
Last Week's Accomplishments	Pre-detour meeting held, Cedar Lane detour on schedule for June 16 <sup>th</sup> at 7:00 PM, completed walking platform on temporary pedestrian bridge.
Next Week's Goals	Complete drainage work on Cedar Lane and continue sidewalk tie-in to pedestrian bridge.
3-Week Look-Ahead of Major Activities	Pepco provide service to new signal, place detour signs and cover, place permanent sidewalk on south side of Cedar Lane.

<b>Project</b>	<b>West Cedar Lane</b>
Last Week's Accomplishments	1) County received the comments from NIH on the right of entry agreement on 5/27/11. 2) County sent a revised signal plan to NIH on 5/24/11.
Next Week's Goals	1) Review and finalize the right-of-entry agreement for construction. 2) Initiate survey field work for metes and bound description.
3-Week Look-Ahead of Major Activities	3) Issue NTP for construction. Anticipate start of construction before the end of June.
<b>Project</b>	<b>Jones Bridge Road Sidewalk</b>
Last Week's Accomplishments	Open new sidewalk from MD 355 thru Gunnell Road. Street Light infrastructure caught-up with sidewalk placement. Verizon Business 95% complete.
Next Week's Goals	Complete final sod placement from Grier Road thru University Road, now that Verizon Business is near completion, start construction of sidewalk from Gunnell Road thru Grier Road.
3-Week Look-Ahead of Major Activities	Continue construction of sidewalk moving east towards MD 185.
<b>Project</b>	<b>Battery Lane Wayfinding</b>
Last Week's Accomplishments	Signage is complete.
<b>Project</b>	<b>MD355 Sidewalk</b>
Project Last Week's Accomplishments	Sidewalk construction is complete.
<b>Project</b>	<b>MD355 Multimodal Crossing</b>
Last Week's Accomplishments	
Next Week's Goals	6/1/11 meeting at FHWA to discuss MOA preparation and project issues with all federal and state agencies and with WMATA.
3-Week Look-Ahead of Major Activities	Follow up on decisions made at 6/1/11 meeting. Awaiting OEA guidance to apply for appropriated money by congress.