Aridress: 15245 Shady Grove Rd Suie 335 Rockville, MD 20850

FOR UTILITY LOCATIONS

PRIOR TO CONSTRUCTION

AT LEAST 48 HOURS

Phone: 301.987.8776

Email: Kevinhuang@endescoinc.com

0.26 0.00 0.32 0.00 2.92 0.00 2.92 0.78 1.04 FOREST CONSERVATION REQUIREMENT PER ONE OF THE FOLLOWING:
1. 2.92 ACRES IF MET OUTSIDE THE SAME WATERSHED, A PRIORITY WATERSHED, AN SPA OR PMA

2. 2.24 ACRES IF MET WITHIN THE SAME WATERSHED OR IN A PRIORITY
WATERSHED, AN SPA OR PMA.

FOREST CONSERVATION REQUIREMENT TO BE MET PER THE ABOVE IN A FOREST BANK OR IF NOT AVAILABLE TO BE MET VIA FEE IN LIEU.

ISA CERTIFIED ARBORIST No. MA-5220-A

ARBORIST CERTIFICATION

Sequence of Events for Properties Required To Comply With Forest Conservation Plans, Exemptions from Submitting Forest Conservation Plans, and Tree Save Plans

The property owner is responsible for ensuring all tree protection measures are performed in accordance with the approved final forest conservation plan or tree save plan, and as modified in the field by a Planting Department Forest Concervation Inspector. The measures must meet or exceed the most recent standards published by the American National Standards Institute (ANSI ASOS).

0.00

- An on-site pre-construction meeting is required after the limits of disturbance have been staked and flagged and before any land disturbance.
- times and triagges and relative sets with all antitronance.

  2. The peoperty women that ranges for the meeting and the following people must participate at the precommentors meeting, the reporty owner or their representative, construction superintendent, International Society of Advisciosable (SSA) experted for the Construction superintendent and Construction superintendent People (See People of People

- ii. Super silt fence with wire strung between the support poles (minimum 4 feet high) with
- Super sill freee with twe terming between the support poles (manimum 4 feet high) with high visibility flugging.

  In the property of the prop
- are not allowed, unless approv ii. Crown Reduction or pruning iii. Watering iv. Fertilizing v. Vertical mulching vi. Root aeration systems

- Measures not specified on the Forest Conservation Plan may be required as determined by the Forest Conservation Inspector in coordination with the property owner's arborist.

February 2017

may be required by the Forest Conservation Inspector, and will be determined at the

- 4. Temporary protection devices must be installed per the approved Forest Conservation Plan, Exemption Plan, or Tree Save Plan and prior to any land disturbance. The Forest Conservation Inspector, in coordination with the DPS Sediment Control Inspector, may make field adjustments to increase the survivability of trees and forest shown as saved on
- 5. True protection feating must be installed and maintained by the property owner for the duration of construction project and must not be altered without prior approach from the Forest Conservation Imagestor. All construction sativity within protected tree and forest areas is probabled. This includes the following activities:

  a. Parking or driving equipment, machinery, or vehicles of any type.
  b. Storage of any construction materials, equipment to despling, fill, debris, etc.
- c. Dumping or any chemicals (i.e., paint thinner), mortar or concrete remainder, trash,
- garbage, or debris of any kind. d. Felling of trees into a protected area.
- c. Trenching or grading for utilities, irrigation, drainage, etc.
- Forest and tree protection signs must be installed as required by the Forest Conservation Inspector. The signs must be waterproof and wording provided in both English and Spanish.

# During Construction

- Periodic inspections will be made by the Forest Conservation Inspector. Corrections and repairs to all tree protection devices must be completed within the timeframe given by the Inspector.
- 8. The property owner must immediately notify the Forest Conservation Inspector of any damage to trees, forests, understory, ground cover, and any other undisturbed areas shown on the approved plane. Remedial actions, and the relative timerames to restore these areas, will be determined by the Forest Conservation Inspector.

- After construction is completed, but before tree protection devices have been removed, the
  property owner must request a final inspection with the Forest Conservation Inspector. At
  the final inspection, the Forest Conservation Inspector may require additional corrective
  measures, which may include:
- a. Removal, and possible replacement, of dead, dying, or hazardous trees
- b. Pruning of dead or declining limbs
- d Fertilization

- g. Clean up of retention areas, including trash removal
- 10. After the final inspection and completion of all corrective measures the Forest Conservation Inspector will request all temperary tree and forcet protection devices be removed from the site. Removal of tree protection devices that also operate for crossion and sediment control must be coordinated with both DPS and the Forest Conservation Inspector. No additional grading, soulding, or burial may take place after the tree protection.

February 2017

11. Long-term protection measures, including permanent signage, must be installed per the approved plan. Installation will occur at the appropriate time during the construction project. Refer to the approved plan drawing for the long-term protection measures to be installed.

## INSPECTIONS

All field inspections must be requested by the applicant.

Field Inspections must be conducted as follows


- Plans without Planting Requirements

  1. After the limits of disturbance have been staked and flagged, but before any clearing or
- Aries in a limits or assurbance have been staked and flagged, but before any clearing or grading begins.


  After necessary sitess reduction measures have been completed and protection measures have been installed, but before any cleaning and grading begin and before release of the building permit.
- building permit.

  After completion of all construction activities, but before removal of tree protection fencing, to determine the level of compliance with the provision of the forest consequent on

- Additional Requirements for Dises with Planting Requirements
  A. Before the said of any recursive discrepation and afformation planting.
  5. After the required information and afforestation planting has been completed to verify
  that the planting is acceptable and prior to the start the maintenance period.
  6. 2 years after reforestation and afforestation have been completed. To determine survival
  maintenance and management period, less for the remaining duration of the
  7. At the end of the maintenance period to determine the level of complance with the
  provisions of the planting plant, and of appropriate, relevance of the performance brond.



NOTE: Tree Protection Fence shall be installed on top of the Limits of Disturbance. For purposes of legibility only, the Tree Protection Fence is graphically represented adjacent to the LOD.





PRELIMINARY FOREST CONSERVATION PLAN

> L2.02 PROJECT NO. 87.115.41 SHEET NO. 2 OF 2

Land Planners

Land Surveyors

9220 Wightman Road, Suite 120 Montgomery Village, MD 20886 Phone: 301.670.0840 www.mhgpa.com

Free Slam

Qualified Professional Certification

hereby certify that the information shown hereby correct and that this plan has been prepared in coordance with the requirements of the existing a and county forest conservation legislation.

15245 SHADY GROVE ROAD SUITE 335 ROCKVILLE, MD 20850

Cevinhuang@endescoinc.com

301,987,8776

REVISIONS DESCRIPTION

TAX MAP EVE62

2ND ELECTION DISTRICT

TO NEELSVILLE

PROJ. MGR

DRAWN BY

PART OF LOT 1, 2 & 3 BLOCK A MUSGROVE'S ADDITION

DBP

FCJ

10.23.2023

FRANK C. JOHNSON

10/23/2023

Exhibit 16 (b) OZAH Case No: CU 23-11