







Rock Creek
Restoration Project Schedule
2004-2005

Stream Restoration








Project	Current Design Status	Timeline							
		Winter 2003-2004	Spring 2004	Summer 2004	Fall 2004	Winter 2004-2005	Spring 2005	Summer 2005	Fall 2005
Sycamore Creek	100% 	Construction							
Turkey Branch	100% 						Construction		
Joseph's Branch	100% 	Permitting		Construction					
Coquelin Run	100% 	Permitting							
Upper Rock Creek	100% 	Permitting		Construction					
Alta Vista	60% 	Designs							

*Project map can be found on page 9

Note: Other projects in Rock Creek are at concept design and will be added to the schedule when final design is scheduled.

Rock Creek
Restoration Project Schedule
2004-2005

Stormwater Management

Project	Current Design Status	Timeline							
		Winter 2003-2004	Spring 2004	Summer 2004	Fall 2004	Winter 2004-2005	Spring 2005	Summer 2005	Fall 2005
Matthew Henson #1 <i>(New Facility)</i>	100% 	Permitting			Construction				
Matthew Henson #2 <i>(New Facility)</i>	100% 	Permitting			Construction				
Peppertree <i>(Retrofit existing pond)</i>	100% 	Permitting			Construction				
Dunlop <i>(New Facility)</i>	40% 			Complete Designs	Permitting		Construction		
Ken Gar <i>(New Facility)</i>	30% 	Design	Permitting			Construction			
Olney Oaks <i>(Retrofit existing pond)</i>	30% 	Design	Permitting			Construction			
NIH <i>(New Facility)</i>	90% 	Design				Construction			

*Project map can be found on page 6

Note: Other projects in Rock Creek are at concept design and will be added to the schedule when final design is scheduled.