



Welcome to Wheaton Revitalization News!

Wheaton Revitalization News is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

Look Ahead - Week of December 23 to December 29, 2018

*Happy Holidays and Happy New Year from MCDOT
and the
Wheaton Project Team*

Executive Summary

The project remains on schedule for a May 2020 completion.

Headliner

FIRST FLOOR COMPLETE, SECOND FLOOR UNDERWAY

First Floor

Complete.



First Floor - Completion December 17, 2018

Second Floor

Work on forming the second floor is well underway. The first concrete pour is scheduled on Wednesday, December 26, 2018. The schedule shows completion of the 2nd Floor on January 11, 2019, weather permitting.



Second Floor Framing & Reinforcing - December 20, 2018



One Year Ago this week - Reached the bottom of the Hole - December 20, 2017

Column Construction

Column construction is underway between the 2nd and 3rd floors.

Utility Construction

Pepco relocations are complete with exception of pole removal that will follow removal of the overhead Verizon lines.

Verizon Underground Work

The underground conduit placement along Reddie Drive continues to progress and is expected to wrap-up by the end of the year.

At present construction of the underground duct bank in Triangle Lane is slated **to start on January 7, 2019** weather permitting. This work will be performed **at night** between the hours of 10pm and 7am. A Special Notice to this effect is being hand-delivered and is posted on the WheatonProject.com website. The contractor is in the process of obtaining noise ordinance waivers for this work as required by the County's Department of Environmental Protection (DEP). Triangle Lane will be open and fully-operational by 7am each day.

See Chart below for Verizon schedule.

Verizon Underground Conduit Installation

Start Date	Location	Estimated Complete
September 24, 2018	Grandview Avenue - Ennalls to Reedie Drive	Complete
January 2019 ***	Triangle Lane - Reedie Drive to Lot 13	Scheduled to start on January 7, 2019, weather permitting. All work will be performed at night between the hours of 10pm to 7am.
December 10, 2018	Reedie Drive - Grandview Avenue to Triangle Lane	December 31, 2018

Once the underground conduits are installed, Verizon will pull new communication cables through the conduits and splice into the existing conduits. The circuits are expected to be installed and spliced by mid-to-late February, at which time all overhead Verizon will be removed.

***** The Contractor has rescheduled work along Triangle Lane to commence after the Holiday Season to lessen disruption for residents and businesses alike. Work is now expected to commence on January 7, 2019 and will be performed at night between the hours of 10pm and 7am. Triangle Lane will be open and fully-operational each day by 7am.**

Town Plaza

Work on the Town Plaza, south of Reedie Drive, has started. The contractor has pursued demolition of existing concrete, installation of silt fence, and is ready to commence rough grading.

The Town Plaza will include an amphitheater, stage, elevated walkways to Georgia Ave and to the WMATA Tower, as well as Art. Future reports will detail construction updates.

All work associated with the Town Plaza is scheduled to be complete by May 2020, at building opening.

Follow Project Progress via the Project Camera

A camera has been installed to view construction on the site. [Click here](#) to access the camera.

Upcoming and Ongoing Activities

- ✓ Completed construction of Level 1 (First floor) including deck and columns
- ✓ Commenced decking, reinforcing, and placement of post-tensioned tendons on Second Floor
- ✓ Town Plaza (South of Reddie Drive)
 - Set silt fence
 - Conduct Soil Borings
 - Commence Demolition of Concrete
 - Rough grading
- ✓ Utility construction in Reddie Drive. (see chart)

Project Milestone Schedule

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	February 2019
Town Square	Fall 2019
Building top-out	September 2019
Building Close-in	October 2019
Interior build-out	Spring 2020
Substantial Completion	May 2020
Move-in (occupancy)	Summer 2020

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact subscriberhelp.govdelivery.com.

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.