



Welcome to Wheaton Revitalization News!

Wheaton Revitalization News is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

Look Ahead - Week of January 20 to January 26, 2019

Headliner

THIRD FLOOR CONSTRUCTION CONTINUES

Project Status: The project remains on-schedule for a May 27, 2020 substantial completion.

Building Construction Status:

First Floor

Complete

Second Floor

Complete

Third Floor

Forming and placing reinforcing for the third floor continues. Concrete placement was delayed this week due to the heavy snowfall of last weekend. However, forming and placement of reinforcement continued in forward fashion. Two concrete pours are scheduled next week and the third and final pour on floor-3 is currently scheduled on January 30th, weather permitting.



Photos showing second-floor (foreground) third-floor (background)

Column Construction

Column construction is underway between the 3rd and 4th floors. (See photo)



Column construction underway

Utility Construction

Pepco relocations are complete with exception of pole removal that will follow removal of the overhead Verizon lines.

Verizon Underground Work

Installation of the underground duct bank in Triangle Lane continued throughout the week and is approximately 90-percent complete. The contractor plans to wrap-up underground work on Triangle Lane this upcoming week, weather permitting.

See Chart below for Verizon schedule.

Verizon Underground Conduit Installation

Location	Start Date	Estimated Complete
Triangle Lane Reedie Drive to Lot 13	January 7, 2019	February 4, 2019

Town Plaza

Work on the Town Plaza, located south of Reedie Drive, has started. The contractor has pursued demolition of existing concrete, installation of silt fence, and is ready to commence rough grading. This work will continue in-earnest as soon as the snow clears.

The Town Plaza will include an amphitheater, stage, elevated walkways to Georgia Ave and to the WMATA Tower, as well as Art. Future reports will detail construction updates.

All work associated with the Town Plaza is scheduled to be complete by May 2020, at building opening.

Follow Project Progress via the Project Camera

A camera has been installed to view construction on the site. ***Click here*** to access the camera.

Upcoming and Ongoing Activities

- ✓ Continue construction of third-floor
- ✓ Commence form work for fourth-floor, weather permitting
- ✓ Town Plaza (South of Reedie Drive)
 - Demolition of Concrete
 - Excavation and haul-off
 - Rough grading
- ✓ Utility construction (NIGHT WORK) in Triangle Lane will continue, weather permitting

Project Milestone Schedule

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	February 2019
Town Square	Fall 2019
Building top-out	September 2019
Building Close-in	October 2019
Interior build-out	Spring 2020
Substantial Completion	May 2020
Move-in (occupancy)	Summer 2020

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact subscriberhelp.govdelivery.com.

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.