



## **Welcome to Wheaton Revitalization News!**

**Wheaton Revitalization News** is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

### **Look Ahead – Week of July 21 to July 27, 2019**

#### **Headliner**

#### **CONSTRUCTION OF THE CONCRETE BUILDING STRUCTURE IS COMPLETE**

**Project Status:** The project remains on-schedule for a May 30, 2020 substantial completion and is currently 68-percent complete.

Interior work including: mechanical, electrical, ducts, sprinkler, plumbing, and interior wall framing underway through the 8th floor. The exterior sheathing continues through the 12th floor. Window installation continues through the 10th floor. Storefront glass is installed along Triangle Lane where the new retail businesses will locate.

Building occupation and tenant move-in is scheduled during summer 2020.

#### **Garage**

Electrical, mechanical, and sprinkler installation nearly complete.  
Painting is underway. Construction of the garage is 75-percent complete.

#### **Office Building**

##### **First Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Duct installation ongoing.  
Stairs erected.  
Interior walls are being framed.  
Storefront glass installed along Triangle Lane at the retail spaces.

Glass-front installed at Reddie Drive.  
Curtain wall framing installation underway.

### **Second Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Duct installation ongoing.  
A mock-up of the 2nd floor bathroom continues to come-together.  
Interior walls framing complete.  
Stairs erected.  
Curtain wall framing installation underway.

### **Third Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Duct installation underway.  
Interior wall framing complete.  
Exterior sheathing installation complete.  
Waterproofing (blue skin) installation underway  
Window installation nearly complete.  
Stairs erected.

### **Fourth Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Interior walls are being framed.  
Exterior sheathing installation underway.  
Waterproofing (blue skin) installation underway.  
Window installation nearly complete.  
Stairs erected.

### **Fifth Floor**

Concrete complete.  
Rough-in of Mechanical, electrical, and piping.  
Interior walls being framed.  
Exterior sheathing installation ongoing.  
Window installation nearly complete.  
Waterproofing (blue skin) installation underway.

### **Sixth Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping.

Exterior sheathing installation ongoing.  
Window installation nearly complete.

#### **Seventh Floor**

Concrete complete.  
Exterior sheathing installation ongoing.  
Rough-in of mechanical & electrical.  
Window installation nearly complete.

#### **Eighth Floor**

Concrete complete.  
Sheathing installation underway.  
Rough-in mechanical & electrical.  
Window installation nearly complete.

#### **Ninth Floor**

Concrete complete.  
Sheathing installation nearly complete.  
Window installation underway.

#### **Tenth Floor**

Concrete complete.  
Sheathing installation underway.  
Window installation underway.

#### **Eleventh Floor**

Concrete complete.  
Mechanical and electrical commenced.

#### **Twelfth Floor**

Concrete complete.

#### **Thirteenth Floor**

Concrete complete.

#### **Fourteenth Floor**

Concrete complete.

**Penthouse**

Concrete complete.



*July 22, 2019*



***Interior piping and framing underway - Floors 2-7***

**Utility Work**

Sanitary sewer work along Veirs Mill Road will continue again this week this week. Sanitary sewer work will continue this week at **night** between the hours of 9pm and 5am and have little impact on traffic. This work is expected to wrap-up this week.

**Town Plaza**

The Town Plaza will include an amphitheater, stage, lighting, art work, Wi-Fi, bio-retention areas, landscaping, and elevated walkways to Georgia Ave (to the south) and to the WMATA tower connecting to the WMATA parking garage located on Veirs Mill Road.

The contractor is forming and placing foundation elements for the stage, bio-retention areas, and the elevated walkways. This work will continue over the next several weeks.

### **Follow Project Progress via the Project Camera**

A camera has been installed to view construction on the site. [Click here](#) to access the camera.

### **Upcoming and Ongoing Activities**

- ✓ Construction of the concrete building frame is now complete
- ✓ Elevator equipment hoisted onto the rooftop
- ✓ Generators hoisted onto the rooftop
- ✓ Frame and pour Penthouse roof
- ✓ Plumbing, electrical, and mechanical installations continues on floors through 11<sup>th</sup> floor
- ✓ Interior wall framing on floors 4 through 8
- ✓ Exterior sheathing installation complete through the 10<sup>th</sup> floor and climbing
- ✓ Application of blue-skin waterproofing complete through the 9<sup>th</sup> floor and climbing
- ✓ Sanitary sewer work in Veirs Mill Road (night work) will continue this week
- ✓ Offsite material fabrications underway
  - Stone
  - Misc. metals
  - Windows
  - Building skin
  - Chillers HVAC
  - Interior lights
- ✓ Town Plaza (South of Reddie Drive)
  - Rough grading complete
  - Installation of storm drain lines continue
  - Drilling of micro-piles complete
  - Placement of concrete foundations for elevated walkways underway
  - Placement of concrete foundations for bio-retention areas underway
  - Placement of concrete foundations for stage underway

### **Project Milestone Schedule**

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	Complete
Town Square	Spring 2020
Building top-out	Complete
Building Close-in	October 2019
Interior build-out	Spring 2020
Substantial Completion	May 30, 2020
Move-in (occupancy)	Summer 2020

---

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact [subscriberhelp.govdelivery.com](mailto:subscriberhelp.govdelivery.com).

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.