

**TREE PROTECTION PLAN - sidewalk program**

**Olney Acres - Overwood Drive**

**3/11/2019**

**5' sidewalk with 2' green space for all addresses listed unless noted otherwise**

**\*All root pruning shall be done to a maximum depth of 6"**

**DBH = diameter (in.) at breast height (4.5 ft above ground)**

**Location: F = front, S = side, R = rear, I = island, P = private, O = opposite, M = median**

**Recommendation: F = Fencing required, s/w = sidewalk, elev = elevation pruning**

**DW = dead wood removal, d/w = driveway, cli = clear light, csi = clear sign, cpt = clear private tree, ch = clear house.**

Note: refer to *Tree Protection Requirements For The Department Of Transportation* for Standard Tree Protection Measures

Note: Inspection of worksite tree protection measures required by Certified Arborist with the county prior to construction activities

Note: ROW not to be utilized for staging area unless otherwise permitted by Certified Arborist

ADDRESS	SPECIES	DBH	LOCATION	RECOMMENDATIONS	
17812 Overwood Drive	Red Maple	24	1F-P	F	
	Dogwood	10	2F-P	F, elevate 8' over proposed s/w	
	Dogwood	6	3F-P	F	
	White Pine	27	4F-P	F, root prune up to edge of proposed s/w	
	White Pine	25	5F	F, root prune up to edge of proposed s/w, elevate 8' over proposed s/w	
17900 Overwood Drive	Elm	11	1F	<b>REMOVE:</b> proposed construction will compromise health/structural stability of tree	
17904 Overwood Drive	Pin Oak	33	1F	F, Air excavation required	
17732 Overwood Drive	Callery Pear	20	1F	F	
4500 Prestwood Dr	Silver Maple	28	1S	F, Air excavation required	
	Red Maple	14	2S	F	
	Silver Maple	31	3S	F, Air excavation required	
	Red Maple	25	4S	F, Air excavation required	
	Mulberry	5	5S	F	
	Red Maple	9	6S	F	
	Silver Maple	31	7S	F, Air excavation required	
	Red Maple	11	8S	F	
	Silver Maple	40	9S-P	F, Air excavation required	
	Red Maple	20	10S	Note: Previously marked for removal	
	Red Maple	25	11S-P	F, Air excavation required	
	4501 Prestwood Dr	Cherry	15	1S-P	F, elevate 8' over proposed s/w
		Silver Maple	42	2S-P	F, Air excavation required
				<b>Notes:</b> 1. Mechanical root pruning is not allowed. Hand prune roots where "root prune up to edge of proposed s/w" is noted above. 2. Any roots 2" diameter or larger exposed by air excavation, that require removal due to construction activities, must be inspected by ISA certified arborist within the Tree Maintenance Section, Montgomery County, prior to removal. 3. An approved contractor (Licensed Tree Expert) certified in the State of Maryland for air excavation will be required to conduct all excavation where "Air Excavation required" is noted above. 4. Arborist (Tree Maintenance Section, Division of Highway Services) shall be notified by Project Manager of root pruning and air excavation schedule prior to scheduled work. 5. Root pruning shall be to the depth of excavation (no more than 6" depth) 6. Excavation for proposed sidewalk shall be no more than 6"	

**TREE PROTECTION PLAN - Sidewalk Program**

**Olney Acres - Prestwood Drive**

**3/1/2019**

**Note: 5' sidewalk with 2' green space for all addresses listed unless noted otherwise**

**\*All root pruning shall be done to a maximum depth of 6"**

**DBH = diameter (in.) at breast height (4.5 ft above ground)**

**Location: F = front, S = side, R = rear, I = island, P = private, O = opposite, M = median**

**Recommendation: F = Fencing required, s/w = sidewalk, elev = elevation pruning**

**DW = dead wood removal, d/w = driveway, cli = clear light, csl = clear sign, cpt = clear private tree, clh = clear house**

Note: refer to *Tree Protection Requirements For The Department Of Transportation* for Standard Tree Protection Measures

Note: Inspection of worksite tree protection measures required by Certified Arborist with the county prior to construction activities

Note: ROW not to be utilized for staging area unless otherwise permitted by Certified Arborist

ADDRESS - Prestwood Drive	SPECIES	DBH	LOCATION	RECOMMENDATIONS
4500	no ROW tree on Prestwood			
4504	no ROW trees			
4508	kwanzan cherry	26	3F-P	F, elevate 8' over s/w
4512	no ROW trees			
4516	no ROW trees			
4520	no ROW trees			
4600	no ROW trees			
4604	no ROW trees			
4608	no ROW trees			
4612	no ROW trees			
4616	White Pine	30	1F-P	F, root prune up to edge of proposed s/w, Arborist shall be on site during root pruning
4616	White Pine	31	1F	F, root prune up to edge of proposed s/w, Arborist shall be on site during root pruning
				<b>Notes:</b>
				1. Division of Highway Services Arborist shall be notified by Project Manager of root pruning schedule prior to root pruning activities.
				2. Division of Highway Services Arborist shall be on site to inspect root pruning where where noted in the "Recommendations" column above
				3. Root pruning shall be executed by a Maryland Tree Expert.
				4. Backfill the root pruning trench with excavated soil. Trench may not remain open longer than 24 hours without watering.
				5. Root pruning shall be to the depth of excavation, or 24", whichever is less

**There are no trees slated for removal or  
pruning on Bettswood Drive.**

**TREE PROTECTION PLAN - sidewalk program**

**Olney Acres - Macduff Avenue**

**3/1/2019**

**5' sidewalk with 3' green space for all addresses listed unless noted otherwise**

**\*All root pruning shall be done to a maximum depth of 6"**

**DBH = diameter (in.) at breast height (4.5 ft above ground)**

**Location: F = front, S = side, R = rear, I = island, P = private, O = opposite, M = median**

**Recommendation: F = Fencing required, s/w = sidewalk, elev = elevation pruning**

**DW = dead wood removal, d/w = driveway, cli = clear light, csi = clear sign, cpt = clear private tree, ch = clear house**

Note: refer to *Tree Protection Requirements For The Department*

*Of Transportation* for Standard Tree Protection Measures

Note: Inspection of worksite tree protection measures required by Certified Arborist with the county prior to construction activities

Note: ROW not to be utilized for staging area unless otherwise permitted by Certified Arborist

ADDRESS - Macduff Avenue	SPECIES	DBH	LOCATION	RECOMMENDATIONS
17100	Pine	1F	30	F
17100	Pine	2F	33	F
17100	Pine	3F	21	F
17100	Pine	4F	24	F
17100	Pine	5F	18	F
17100	Pine	6F	12	F
17100	Pine	7F	23	F
17110	no ROW trees			
17120	Redbud	1F-P	4	F
17120	Cherry	2F-P	6	F
17124	no ROW trees			
17200	no ROW trees			
17204	no ROW trees			
17208	no ROW trees			
4201 Alfalfa Terrace	no ROW trees			
17216	no ROW trees			
17220	no ROW trees			
17224	no ROW trees			
17228	no ROW trees			