





# SILVER SPRING CITIZENS ADVISORY BOARD SEPTEMBER 23, 2019





#### **Chris Stokes**

**PLTC Communications** 

Ken Prince, PE

PLTC Project Construction Manager

Larry Moritz, RA

PLTC Sr. Architect Design/Build Coordinator







#### **AGENDA**

- Purple Line Overview
- Construction Update for:
  - Lyttonsville
  - Silver Spring
    - Spring Street Detour
    - Wayne Ave. Bridge over Sligo Creek Phasing
  - Long Branch
- Landscape Plans/Details
- ADA Compliance








# **PURPLE LINE OVERVIEW**

 16.2-mile light rail providing east-west transit connection between Bethesda and New Carrollton


- 21 Stations
- Connections to:
  - 4 Metrorail Stations
  - All 3 MARC Lines
  - Amtrak's NE Corridor
  - Region's largest transit centers
  - MD's flagship university















# LIGHT RAIL VEHICLE (LRV)

- Quiet and modern, vehicles are 5 modules each spanning a total of 140 feet long (longest in the USA)
- Designated spaces for persons in wheelchairs or other mobility devices
- With low level boarding and wide doorways it is designed in accordance with latest ADA Accessibility Specifications for Transportation Vehicles
- On-board storage for bicycles will be available
- Comfortable, well-lit interiors







# **LRV STATUS**

- The LRV's are being assembled in Elmira, NY
- The first complete LRV is in testing in Elmira
- More than 20 modules are assembled (there are 5 modules per train)







#### PURPLE LINE PROJECT UPDATE

- The Purple Line is being delivered as a Public-Private Partnership (P3) to finance, design, construct, operate, and maintain
- Construction is underway throughout the 16.2-mile corridor
- 12 of 16.2 miles have active construction work
  - Construction: 17% complete
- Approximately 750 Craft men and women are now working on construction of the Purple Line






# LYTTONSVILLE PROGRESS

With the removal of the undersized Talbot Avenue bridge work can start on the new wider bridge.

- Tree Clearing
- Utility relocations
- Pile driving along CSX tracks
- Retaining walls adjacent to Rosemary Hills School









# **SILVER SPRING PROGRESS**

Foundation piers are underway along 16th St. for the bridge that will carry the Purple Line over the WMATA's Red Line and Marc tracks to the Silver Spring Metro Station at the Silver Spring Transit Center.









#### SILVER SPRING TRANSIT CENTER PROGRESS

Silver Spring Transit Center Phase I work zone was established June 2019 for the construction of the Purple Line Silver Spring Metro Station. Work in the area has included:

- Utility relocations
- Installation of stormwater management facilities
- Foundation caisson installation







#### SILVER SPRING INTERNATIONAL MIDDLE SCHOOL PROGRESS

Parking lots and pedestrian walkways are open for the 2019 school year but not in their final condition. Work in the area has included:

- Retaining wall installations
- Stormwater drainage









#### **LONG BRANCH - MANCHESTER PLACE STATION PROGRESS**

Foundation work for the future Manchester Place Station is pictured. Ongoing work there includes:

- Waterproofing
- Concrete placement









#### **LONG BRANCH – PLYMOUTH PROGRESS**

The 1,000-foot Plymouth St. Tunnel excavation was completed in March of 2019. Since then waterproofing and final concrete for tunnel lining has been ongoing.







#### 6-MONTH LOOK AHEAD – LYTTSONVILLE

#### Lyttonsville

- Begin Lyttonsville Station construction
- Retaining wall construction continues
- Storm drainage installation

#### **Talbot Avenue Bridge**

- Talbot Bridge foundation work for abutments continues
- Utility relocation continues
- Retaining wall construction underway
- Tree clearing, CSX North Corridor
- CSX spur track construction








#### **SPRING STREET DETOUR**

- Estimated work to commence Spring 2020
  - Closure duration limited to 7 months
- Spring St. will be closed between 16th St. and 2nd Ave.
  - Drivers traveling north on 16th St.
    - Continue north on 16th St.
    - Turn right on Georgia Ave to Spring St.
  - Drivers traveling south on Spring St.
    - Turn left on 2nd Ave.
    - Turn right on Colesville Rd.
    - Turn right on East-West Hwy.
    - Turn right onto 16th St.







#### 6-MONTH LOOK AHEAD – SILVER SPRING

# Silver Spring Transit Center Light Rail Vehicle (LRV) bridge

- LRV bridge substructure work continues
- SSTC LRV bridge girder erection
- CCT bridge truss erection across Colesville Rd.
- Storm drainage installation continues



# 10 A

# SILVER SPRING TRANSIT CENTER


Phases I and II are active work zones

Phase III Dec 2019

Phase IV is scheduled for Dec 2019 to March 2020

Phase V – Oct 2019 to March 2020

Phase VI – Winter 2020








# **BONIFANT STREET (WEST) LONG-TERM CLOSURE**

- Closure scheduled for Spring 2020
- Once reopened, Bonifant St. will permanently be a one-way street (westbound)
- 30-day notice will be provided via PLTC's notification system
- Local access will be maintained for pedestrian and vehicular traffic to parking garages and surrounding buildings








# **BONIFANT STREET (EAST) LONG-TERM PARTIAL CLOSURE**

- Winter 2020
- Bonifant East will operate as a one-way street eastbound
- Westbound direction will be closed as a Work Zone
- There will be pedestrian walkways with safety fencing to separate Work Zone from pedestrians
- Local access to businesses will be maintained

Vehicle Access:
Pedestrian Access:
Work Zone:
Closure:







#### 6-MONTH LOOK AHEAD – SILVER SPRING

#### Silver Spring – Wayne Ave.

- Overhead utility relocation along Wayne Ave., Fenton to Manchester
- Underground utilities relocation
- Storm drainage installation
- Sligo Creek Bridge Phase 1 construction


#### **Silver Spring International Middle School**

- Parking lot construction continues
- Retaining wall construction continues





#### PHASING OF WAYNE AVENUE OVER SLIGO CREEK



#### **Phase 1 – Winter 2020**


- Traffic is reduced to one lane in each direction
- Traffic is shifted to the south side of Wayne Ave.
- Access to Sligo Creek Pkwy. is limited
- First half of the Wayne Ave. bridge constructed







# PHASING OF WAYNE AVENUE OVER SLIGO CREEK




#### **Phase 1 – Winter 2020**

- Sligo Pkwy. access limited with no left turn off Wayne Ave.
- Detour for left turn off Wayne Ave.
  - Turn left on Dale Dr.
  - Turn right on Colesville Rd.





#### PHASING OF WAYNE AVENUE OVER SLIGO CREEK



#### **Phase 2A – Fall 2020**


- Traffic remains one lane in each direction
- Traffic is shifted to the north side of Wayne Ave.
- Access to Sligo Creek Pkwy is limited
- Second Half of the Wayne Ave. bridge constructed







#### PHASING OF WAYNE AVE. OVER SLIGO CREEK



#### **Phase 2A – Fall 2020**

 Sligo Pkwy. closed between Wayne Ave. and Piney Branch Rd.


#### **Detour**

- From the south
  - Turn right onto Piney Branch Rd.
  - Turn left on Flower Ave.
  - Turn left on Wayne Ave.
- From the north
  - Turn left on Wayne Ave.
  - Turn right on Manchester Rd.
  - Turn right on Piney Branch Rd.






#### PHASING OF WAYNE AVE. OVER SLIGO CREEK



# **Final Configuration**

- 2 lanes in each direction
- Plus dedicated turning lane
  - Turning lanes onto Sligo Creek Pkwy.
  - Turning lanes onto Manchester Rd.







# LONG BRANCH/PLYMOUTH TUNNEL

# Western Portal/Manchester Place Station (East Wayne Avenue)

- Completion of concrete work Phase 1 for Manchester Place Station
- Reinstatement of Kenwood House parking lot

## Plymouth Tunnel (East Wayne Avenue to Arliss Street)

- Completion of waterproofing and final lining of the tunnel
- Tunnel portal construction





# LANDSCAPE/STREETSCAPE PLANS DESIGN PROCESS

- Site visit and site analysis occurred to understand existing conditions and site character prior to construction
- Based on the technical provisions, PLTC developed a plant palette for various conditions
- Design criteria/requirements set in the technical provisions and contract drawings include the following:
  - Setback requirements including, but not limited to existing and proposed utilities, track, lighting, and sightlines.





# LANDSCAPE/STREETSCAPE PLANS DESIGN PROCESS (CONTINUED)

#### **Planting Restriction Along the Alignment:**

- Sight lines must be maintained: 20 feet from the edge of travel lanes, primarily at intersections
- Utility relocations: Utility offsets are dictated by the individual utility owners but generally require an offset within the range of 10 – 20 feet
- Catenary wires and poles: 20 feet from the catenary wire and/or pole
- Light rail trackway: 20 feet offset from the outside edge of the track
- Limits of Disturbance: no plantings are permitted outside of the project's limit of disturbance
- Medians must be greater than 6 feet in width to host any plantings







# LANDSCAPE/STREETSCAPE PLANS DESIGN PROCESS (CONTINUED)

- Planting design and layout of plant material is constantly adjusted as the roadway, civil, drainage, electrical and utility plans are advanced
- Comment Resolution Meetings were held after each submittal with MDOT MTA, Montgomery County, Prince George's County, and the University of Maryland
  - Submittals Reviews at Preliminary, Intermediate, and Final Design Phases
  - Comments Addressed and Accepted by the reviewing agencies after each submittal
- Internal Review included:
  - PLTC
  - Interdisciplinary Reviews: Roadway, Architecture, Civil, CADD, Utilities, SWM/Drainage, Structures, Track, OCS, Safety, and any other discipline that landscape impacts





# LANDSCAPE/STREETSCAPE PLANS REVIEW PROCESS

- Review teams and external agencies included:
  - MDOT MTA
  - WMATA
  - National Park Service
  - Montgomery County DOT
  - Montgomery County Parks
  - Montgomery County Schools
  - Prince George's County
  - Prince George's County DOT
  - Prince George's Parks
  - University of Maryland







#### TREE LOSS

- In working with the construction team, and through coordination with the appropriate County resource agency representatives, a Maryland-licensed tree expert confirmed which trees had to be removed
- Only trees that present potential risk are removed:
  - Trees that lie in the path of construction
  - Trees interfering with overhead or underground utilities
  - Trees interfering with overhead catenary system
- The licensed tree expert also identifies trees that can remain but require protection in order to survive





#### **FOREST MITIGATION – MARYLAND CONSERVATION ACT**

- The urbanized nature of the corridor limits fully mitigating tree loss in adjacent areas
- In addition to providing landscape plantings, approximately 13 acres of revegetation will be provided along the 16-mile project corridor
- Approximately 80 acres of off-site reforestation have been purchased in Montgomery and Prince George's counties





# LANDSCAPING - SILVER SPRING







# **LANDSCAPING – WAYNE AVE.**





# 1014

# LANDSCAPING - WAYNE AVE. TO DALE DR. TO SLIGO CREEK

#### Legend







# **AMERICANS WITH DISABILITY ACT (ADA) COMPLIANCE**

- Purple Line has developed concept plans for maintaining pedestrian access throughout construction and ensuring ADA accessibility is maintained
- All new facilities are being designed and built to be ADA-complaint including:
  - Curb ramps
  - Tactile warning strips on platforms edges, in front of track crossings, and crosswalks
  - PA System on platforms and LRVs to announce next trains and upcoming stations
  - Elevators and ramps at stations
- All signalized intersections will include crossings with Accessible Pedestrian Signals (APS) and Countdown Pedestrian Signals (CPS)







# **UPCOMING COMMUNITY ADVISORY TEAM (CAT) MEETINGS**

#### **Montgomery County CAT Meeting Schedule:**

- Silver Spring 10/10
- Long Branch 10/22
- Bethesda 10/29
- Greater Lyttonsville/Woodside -11/12



For more information on CAT Meetings please visit our website: purplelinemd.com.





#### STAY UP TO DATE ON PURPLE LINE PROGRESS

#### Sign up for construction notices at purplelinemd.com

- For construction-related questions and concerns, contact PLTC
  - Email: <u>outreach@pltcllc.com</u>
  - 24/7 hotline at 240-424-5325
- For general project questions and comments, contact MTA public outreach
  - Email: outreach@purplelinemd.com
  - Call: 443-451-3706 or 443-451-3705 (Para Español)





