



Welcome to White Flint West Project News!

White Flint West Project News is an email distribution list that provides frequent updates on the White Flint West project on a regular basis. The purpose of this distribution list is to provide updates on the current and future construction activities of the project as the project progresses. Project updates can also be found on the MCDOT Twitter feed, @MoCoDTE #WhiteFlintWest and <http://www.whiteflintproject.com>.

Construction activities anticipated for the next two weeks beginning August 11, 2019.

The utility infrastructure relocation and construction which began in August 2018 under the previous contract as Phase 1B still awaits completion. This work should finish by end of summer, 2019.

- PEPCO electrical construction located on the MNCPPC Aquatic Center property north of the Marinelli Road entrance has been completed—the contractor will return once PEPCO has installed a new power pole; the County is waiting on PEPCO's schedule for pole placement.

Washington Gas (WGL) infrastructure upgrades being completed by National Pipe Line (NPL) continue in and along Old Georgetown Road primarily in the main line south of the intersection with Executive Boulevard. During the next two weeks, NPL will work in the following areas to complete connections to the new 12" line: northbound and southbound lanes of Old Georgetown Road north and south of the Executive Boulevard intersection; the grassy area south of the Towne Road cul-de-sac alongside the storm water management pond; and the westbound turn ramp to Executive Blvd. from southbound Old Georgetown Road. The Contractor will complete a portion of the work during the nighttime hours of 8 pm to 5 am. These upgrades are part of the White Flint West project but are conducted under a separate contract directed by WGL. NPL is tentatively scheduled to complete these WGL upgrades by the end of Summer 2019, weather permitting.

The initial phase of construction activities under contract for Construction Management at Risk (CMAR) with Corman Kokosing Construction Company continue on Towne Road behind the Pike & Rose complex. Over the next two weeks, the Contractor will be off site while PEPCO completes system upgrades. With the lull in construction activities, parking is still not permitted on either side of Towne Road. Violators will be subject to citations and violators impeding the construction will be towed.

PEPCO is tentatively scheduled to begin placing new power poles on the west side of Towne Road—identified as Phase II on August 12, 2019. Look for further updates regarding these upgrades. Verizon will place their telecom poles shortly after PEPCO has completed their pole placement.

Please note that these will be active work zones so be sure to look for the orange warning signs and flaggers! This initial round of utility relocation and construction has a scheduled duration of nine months. White Flint West Project News will update all construction activities.

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact subscriberhelp.govdelivery.com.

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit the [White Flint](#) homepage to learn more.

This email was sent using GovDelivery, on behalf of: Montgomery County Maryland · Monroe Street · 13th Floor
Rockville · Rockville, MD 20850 · (240) 777-2900

