

BRAC Related MCDOT Projects

Status Report

Updated 7/15/2011

Project	Cedar Lane over Rock Creek – Bridge Rehabilitation
Accomplishments this reporting period	Completed erection of precast elements for new bridge.
Next Week's Goals	Complete placement of sidewalk/deck concrete on new bridge.
3-Week Look-Ahead of Major Activities	Complete new bridge in its entirety, grind existing roadway and place HMA on Cedar Lane from Parkhill Drive thru Beach Drive.
Project	West Cedar Lane Bikeway
Accomplishments this reporting period	MC-Traffic Operations continued placement of new signal infrastructure, construction stakeout (survey control) commenced.
Next Week's Goals	Complete construction stakeout of limits of disturbance.
3-Week Look-Ahead of Major Activities	Test pitting of existing utilities and commence new sidewalk from MD 355 thru Locust Avenue/West Drive..
Project	Jones Bridge Road Bikeway
Accomplishments this reporting period	Opened new sidewalk from Gunnell Road thru Grier Road.
Next Week's Goals	Complete new sidewalk from Hawkins Road thru Platt Ridge Road.
3-Week Look-Ahead of Major Activities	Complete project in it's entirety with the exception of landscape which is schedule for late September, Pepco energize new street lights.
Project	Battery Lane from Old Georgetown Road to MD 355, pavement patching, milling and resurfacing project
Accomplishments this reporting period	Signage is complete.
Next Week's Goals	Hot Mix Asphalt Surface Course paving started Monday, June 27th.
3-Week Look-Ahead of Major Activities	This is a typical shave and pave project that is completed. Final pavement lane markings will be installed by mid July 2011.
Project	MD355 Multimodal Crossing
Last Week's Accomplishments	Prepared "draft" MOA
Next Week's Goals	Finalize study report
3-Week Look-Ahead of Major Activities	Meet with Navy to discuss right-of-way acquisition process

Project	Bethesda Lot 31 Parking Garage-CIP 500932
Accomplishments this reporting period	DOT has reached agreement with the developer on an amendment to the GDA to re-size the garage (reduced from 5 levels to 4 levels). DOT and the County Attorney's Office are reviewing draft language for the GDA Amendment. DOT completed its review of design development documents (DDs) for the underground public garage.
Next Week's Goals	DOT will work with County Attorney's Office to finalize the GDA amendment and forward for signatures.
3-Week Look-Ahead of Major Activities	Design process proceeds into development of construction documents (CDs). Verizon utility relocation continues.
Project	Bus Shelters (MD355 and Jones Bridge)
Accomplishments this reporting period	Shelter pad was completed and shelter was built and stop relocated to the new shelter at MD355 and North Wood Dr.
Next Week's Goals	Making arrangements with Clear Channel for shelter installation on Jones Bridge Road
3-Week Look-Ahead of Major Activities	Installation of shelters along Jones Bridge Road.
Project	Jones Bridge Road & Spring Valley Traffic Signal
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Spring Valley Community Access Restrictions
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Battery Lane Wayfinding
Accomplishments this reporting period	Signage is complete.
Project	MD355 Sidewalk
Accomplishments this reporting period	Sidewalk construction is complete.