

BRAC Related MCDOT Projects

Status Report

Updated 9/15/2011

Project	Cedar Lane over Rock Creek – Bridge Rehabilitation
Accomplishments this reporting period	Cedar Lane bridge reopened up to traffic on August 5 th .
Next Week's Goals	Commence punch-list work.
3-Week Look-Ahead of Major Activities	Complete remaining punch-list items.
Project	West Cedar Lane Bikepath
Accomplishments this reporting period	Minimal work activities due to rain/tropical storm.
Next Week's Goals	Activate new signal and remove existing signal hardware/foundations, commence construction of street light conduit/poles.
3-Week Look-Ahead of Major Activities	Complete sidewalk placement through the limits of West Cedar Lane, placement of street lights. Meeting scheduled on site with PEPCO and other utilities to remove/relocate existing anchors that impeded new sidewalk placed.
Project	Jones Bridge Road Sidewalk
Accomplishments this reporting period	Work activity completed.
Next Week's Goals	PEPCO to commence pulling new wire for distributing energy for new street lights.
3-Week Look-Ahead of Major Activities	Note that PEPCO has moved this project from engineering into construction.
Project	MD355 Multimodal Crossing
Last Week's Accomplishments	Continued to write competitive grant application.
Next Week's Goals	Meet with Navy to discuss right-of-way acquisition process; await OEA final selection criteria.
3-Week Look-Ahead of Major Activities	Prepare grant application to OEA, using updated criteria.
Project	Bethesda Lot 31 Parking Garage-CIP 500932
Accomplishments this reporting period	Verizon utility relocation is complete. Awaiting final billing. Groundbreaking, closure of the parking lot, and closure of a segment of Woodmont Ave has been rescheduled from November 2011 to January 2012.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	Awaiting submission of Construction Documents (CDs) to complete the County's review of the final design.

Project	Bus Shelters (MD355 and Jones Bridge)
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Jones Bridge Road & Spring Valley Traffic Signal
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Spring Valley Community Access Restrictions
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Battery Lane Wayfinding
Accomplishments this reporting period	Signage is complete.
Project	MD355 Sidewalk
Accomplishments this reporting period	Sidewalk construction is complete.
Project	Battery Lane from Old Georgetown Road to MD 355, pavement patching, milling and resurfacing project
Accomplishments this reporting period	Project completed.