

STATE HIGHWAY ADMINISTRATION  
BRAC RELATED PROJECTS

Tier	Project	Construction Start	Construction Complete	Comments
1	MD 355 at Cedar Lane Phase 1&2 & Jones Bridge Road (Stage 1 Construction)	Oct - 11	Jan - 13	Install Dynamic Lane Control Signing and Upgrade ADA ramps at Jones Bridge Road. Relocate underground power, communication, sanitary, fiber optic, and gas lines at Cedar Lane intersection.
1	MD 355 at Cedar Lane Phase 1&2 (Stage 2 Construction)	Jan - 13	Jan - 15	Lane Closures start February 2013. Cedar Lane closure from June through August 2013. Phase 3 is not funded for construction.
1	MD 185 at Jones Bridge Road Phase 1 (Stage 1 Construction)	TBD	Jan - 12	Utility relocation including PEPCO and Washington Gas will be completed by January 2012. Start date is not set yet. Temporary one lane closure needed during off peak hours.
1	MD 185 at Jones Bridge Road Phase 1 (Stage 2 Construction)	Feb - 12	Feb - 13	Temporary lane closures during off peak hours start February 2012 on Connecticut Avenue.
	Project	Design Complete	Construction Start	Comments
2	MD 187 (a) W. Cedar Lane	Jun - 11	TBD	Design is 97% complete. Project currently not funded for Construction.
2	MD 355 at Jones Bridge Road Full Scope	Jul - 11	TBD	Design is 90% complete. Project currently not funded for Construction.
3	MD 355 at Cedar Lane Phase 4	Oct - 12	TBD	Design is 30% complete. Project currently not funded for Construction.
3	MD 185 at Jones Bridge Road Phase 3	Apr - 12	TBD	Design is 30% complete. Project will be presented at Mandatory Referral July 2011; currently not funded for Construction.