

ASHRAE 90.1-2022 Cx/FPT Compliance Checklist

BUILDING PERMIT NUMBER:

Project Name:

Project Address:

Commissioning/Testing Authority:

Commissioning Plan (Section 4.2.5)

Commissioning Plan was used during construction and includes all items required by Section 4.2.5

Air curtain, air leakage and/or continuous air barrier system has been verified

Systems Adjusting and Balancing (TAB) has been completed

HVAC Equipment Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on:

HVAC Controls Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on:

Economizer Functional Testing completed. Deferred and follow-up test is scheduled to be provided on:

Service Water Heating System Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on:

Automatic receptacle control has been verified

Lighting Controls Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on:

On-site solar PV systems have been tested. If applicable, deferred and follow-up testing is scheduled to be provided on:

Renewable energy purchase agreement and/or interconnection application for on-site solar has been provided

Manuals, record documents and training have been provided and completed (Mandatory)

Preliminary Commissioning Report submitted to owner and includes all items required by Section 4.2.5.2.2(c)

Final Commissioning Report submitted to owner and includes all items required by Section 4.2.5.2.2(d)

I hereby certify that the commissioning provider has provided me with evidence of mechanical, service water heating, lighting and solar PV systems in accordance with the 2022 ASHRAE 90.1 and Montgomery County amendments.

Signature of Building Owner or Owner's Representative

Date

 Provide a completed copy of this Checklist to DPS prior to scheduling final inspections for Building Permit or Use and Occupancy