

BRAC Related MCDOT Projects

Status Report

Updated 8/1/2011

Project	Cedar Lane over Rock Creek – Bridge Rehabilitation
Accomplishments this reporting period	Completed placement of sidewalk/deck concrete on new bridge.
Next Week's Goals	Complete new bridge in its entirety, grind existing roadway and place HMA on Cedar Lane from Parkhill Drive thru Beach Drive. Remove temporary pedestrian bridge.
3-Week Look-Ahead of Major Activities	Open bridge to vehicular traffic in early August.
Project	West Cedar Lane
Accomplishments this reporting period	MC-Traffic Operations continued placement of new signal infrastructure. Completed construction stakeout of limits of disturbance.
Next Week's Goals	Install temporary "No Parking" signs from MD 355 to Locust Ave/West Drive. Close two bus stops closest to MD 355.
3-Week Look-Ahead of Major Activities	Test pitting of existing utilities and commence new sidewalk from MD 355 thru Locust Avenue/West Drive.
Project	Jones Bridge Road Sidewalk
Accomplishments this reporting period	Completed new sidewalk from Hawkins Road thru Platt Ridge Road. The entire length of bikepath opened for use.
Next Week's Goals	Complete installation of streetlights.
3-Week Look-Ahead of Major Activities	Complete project in its entirety with the exception of landscape which is schedule for late September. PEPCO to energize new street lights.
Project	MD355 Multimodal Crossing
Last Week's Accomplishments	Received and reviewed funding criteria.
Next Week's Goals	Participate in OEA briefing on funding.
3-Week Look-Ahead of Major Activities	Meet with Navy to discuss right-of-way acquisition process. Start preparation of OEA funding request.
Project	Bethesda Lot 31 Parking Garage-CIP 500932
Accomplishments this reporting period	The County's GDA with its development partner has been amended to re-size the garage (reduced from 5 levels to 4 levels)
Next Week's Goals	
3-Week Look-Ahead of Major Activities	Construction documents (CDs) will be submitted for County review within the next 3 weeks. Verizon utility relocation will be completed by the end of August.

Project	Bus Shelters (MD355 and Jones Bridge)
Accomplishments this reporting period	Bus shelter pads have been completed.
Next Week's Goals	Working with Clear Channel on the date for the installation of the three bus shelters.
3-Week Look-Ahead of Major Activities	Install shelters through Clear Channel.
Project	Jones Bridge Road & Spring Valley Traffic Signal
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Spring Valley Community Access Restrictions
Accomplishments this reporting period	Project scope completed.
Next Week's Goals	
3-Week Look-Ahead of Major Activities	
Project	Battery Lane Wayfinding
Accomplishments this reporting period	Signage is complete.
Project	MD355 Sidewalk
Accomplishments this reporting period	Sidewalk construction is complete.
Project	Battery Lane from Old Georgetown Road to MD 355, pavement patching, milling and resurfacing project
Accomplishments this reporting period	Project completed.