



Welcome to White Flint Project News!

White Flint Project News is an email distribution list that will provide frequent updates to the surrounding community on the White Flint project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the White Flint Project please visit <http://www.whiteflintproject.com>

Construction activities anticipated for the next two weeks beginning April 7, 2019

The utility infrastructure relocation and construction which began in August 2018 under the previous contract as Phase 1B continues, but is winding down. This work, as scheduled, will finish in early Spring, 2019.

- PEPCO electrical construction located on the MNCPPC Aquatic Center property north of the Marinelli Road entrance has been completed with only punch list items still remaining—the contractor will return at a later date after PEPCO has installed a new power pole.

- Washington Gas (WGL) infrastructure upgrades being completed by National Pipe Line (NPL) continue in and along Old Georgetown Road in the main line south of the intersection with Executive Boulevard. The Contractor's operations have expanded to include directional drilling and pipe placement operations underneath Executive Boulevard and Old Georgetown Road with equipment set up and staged in the grassy area south of the Towne Road cul-de-sac. These upgrades are part of the White Flint Project but are conducted under a separate contract directed by WGL.

The construction under contract for Construction Management at Risk (CMAR) with Corman Kokosing Construction Company continues on Towne Road behind the Pike & Rose complex and along Old Georgetown Road. Over the next two weeks, construction activity related to Towne Road will be focused in the area of the existing storm water management pond between the Towne Road cul-de-sac and Executive Boulevard. Until further notice, no parking is permitted on either side of Towne Road. Violators will be subject to citations and violators impeding the construction will be towed. In addition, please pay attention to any temporary closure(s), look for steel roadway plates, expect probable driving delays, and look for possible pedestrian detours as the contractor conducts these ongoing field operations.

Construction activities with their attendant right lane closure in the southbound lanes of Old Georgetown Road after Executive Boulevard will continue. These activities will transition to nighttime construction work. Nighttime construction operations will begin on or about Sunday night, April 14, 2019. The nighttime construction will include multiple lane closures on Old Georgetown Road and Executive Boulevard—look for updates relating to nighttime activities. During the next two weeks, construction operations include but are not limited to:

- Continued equipment mobilization and staging;
- Material delivery and staging;
- Roadway saw cutting;
- Trench and other excavation;
- Conduit placement and backfilling;
- Structure placement;
- Hot mix asphalt pavement placement.

Please note that these will be active work zones so be sure to look for the orange warning signs and flaggers! This initial round of utility relocation and construction has a scheduled duration of three months. White Flint West Project News will update all construction activities.

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact subscriberhelp.govdelivery.com.

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [White Flint Project](#) page to learn more.

This email was sent using GovDelivery Communications Cloud on behalf of: Montgomery County Maryland · Monroe Street · 13th Floor Rockville · Rockville, MD 20850 · (240) 777-2900

