



Welcome to White Flint Project News!

White Flint Project News is an email distribution list that will provide frequent updates to the surrounding community on the White Flint project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the White Flint Project please visit <http://www.whiteflintproject.com>

Construction activities anticipated for the next two weeks beginning May 19, 2019

The utility infrastructure relocation and construction which began in August 2018 under the previous contract as Phase 1B continues, but is near completion. This work, as scheduled, will finish mid-Spring, 2019.

- PEPCO electrical construction located on the MNCPPC Aquatic Center property north of the Marinelli Road entrance has been completed—the contractor will return once PEPCO has installed a new power pole; the County is waiting on PEPCO's schedule for pole placement.
- Washington Gas (WGL) infrastructure upgrades being completed by National Pipe Line (NPL) continue in and along Old Georgetown Road in the main line south of the intersection with Executive Boulevard. The

Contractor's directional drilling and pipe placement operations underneath Executive Boulevard and Old Georgetown Road continue. Their equipment remains set up and staged in the grassy area south of the Towne Road cul-de-sac. Once NPL has completed the installation of the WGL 12" main line, the Contractor will work in the northbound and southbound lanes of Old Georgetown Road north of the Executive Boulevard intersection to complete connections. This work will be completed during the nighttime hours of 8 pm to 5 am. These upgrades are part of the White Flint West project but are conducted under a separate contract directed by WGL. NPL is tentatively scheduled to complete these WGL upgrades by the end of May 2019, weather permitting.

The construction activities under contract for Construction Management at Risk (CMAR) with Corman Kokosing Construction Company continue on Towne Road behind the Pike & Rose complex and along Old Georgetown Road. Over the next two weeks, construction activity related to Towne Road will be focused in the area of the existing storm water management pond between the Towne Road cul-de-sac and Executive Boulevard. Until further notice, no parking is permitted on either side of Towne Road. Violators will be subject to citations and violators impeding the construction will be towed. In addition, please pay attention to any temporary closure(s), look for steel roadway plates, expect probable driving delays, and look for possible pedestrian detours as the contractor conducts these ongoing field operations.

PEPCO's utility contractor continues with PEPCO system upgrades during the daytime hours. PEPCO will conduct system outages in order to place new poles and lines and switch over to new systems. Look for further updates regarding these outages. PEPCO is tentatively scheduled to begin placing new power poles on the west side of Towne Road. Verizon will place their telecom poles shortly after PEPCO has completed their pole placement.

Nighttime construction activities with their attendant lane closures in the southbound turn ramp of Executive Boulevard at Old Georgetown Road and the westbound lanes of Executive Boulevard at Old Georgetown Road continue. Lane closures of the eastbound lanes of Executive Boulevard at Old Georgetown Road will begin during this period. At any time during the overnights, the nighttime construction could include multiple lane closures on Old Georgetown Road and Executive Boulevard—look for updates relating to nighttime activities. During the next two weeks, construction operations include but are not limited to:

- Continued equipment mobilization and staging;
- Material delivery and staging;
- Roadway saw cutting;
- Trench and other excavation;
- Conduit placement and backfilling;
- Hot mix asphalt pavement placement.

Please note that these will be active work zones so be sure to look for the orange warning signs and flaggers! This initial round of utility relocation and construction has a scheduled duration of three months. White Flint West Project News will update all construction activities.

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact subscriberhelp.govdelivery.com.

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [White Flint Project](#) page to learn more.

This email was sent using GovDelivery Communications Cloud on behalf of: Montgomery County Maryland · Monroe Street · 13th Floor Rockville · Rockville, MD 20850 · (240) 777-2900

