



## **Welcome to White Flint West Project News!**

White Flint West Project News is an email distribution list that provides frequent updates on the White Flint West project on a regular basis. The purpose of this distribution list is to provide updates on the current and future construction activities of the project as the project progresses. Project updates can also be found on the MCDOT Twitter feed, @MoCoDTE #WhiteFlintWest and <http://www.whiteflintproject.com>.

## **Construction activities anticipated for the next two weeks beginning December 29, 2019.**

The utility infrastructure relocation and construction which began in August 2018 under the previous contract as Phase 1B still awaits completion. This work should finish by end of Winter 2020.

- PEPCO electrical construction located on the MNCPPC Aquatic Center property north of the Marinelli Road entrance has been completed—the contractor will return once PEPCO has installed a new power pole;
- PEPCO will place the new power pole once they have completed the electrical upgrades on Towne Road.

Washington Gas (WGL) infrastructure upgrades being completed by National Pipe Line (NPL) continue in and along Old Georgetown Road primarily in the main line south of the intersection with Executive Boulevard. During the next two weeks, NPL will continue work in the following areas to complete connections to the new 12" line: northbound and southbound lanes of Old Georgetown Road north and south of the Executive Boulevard intersection; the grassy area south of the Towne Road cul-de-sac alongside the storm water management pond; and the westbound turn ramp to Executive Blvd. from southbound Old Georgetown Road. The Contractor will complete the work in the intersection of Executive Blvd. and Old Georgetown Road during the nighttime hours of 8 pm to 5 am—that work should commence on or about Sunday night, January 5, 2020. These upgrades are part of the White Flint West project but are conducted under a separate contract directed by WGL. Because of design changes by WGL, NPL is tentatively scheduled to complete these gas line upgrades by the end of Winter 2020, weather permitting. NPL hopes to complete the line installation in the Towne Road cul-de-sac grassy area--their present area of operations--by the end of December, 2019.

The initial phase of construction activities under contract for Construction Management at Risk (CMAR) with Corman Kokosing Construction Company will resume on Towne Road once Verizon has installed their new telecommunication poles. In the meantime, on December 1, 2019, Corman Kokosing crews will begin Washington Suburban Sanitary Commission (WSSC) sewer upgrades known as Contract "G". Corman Kokosing's work activities initially are relegated to the southbound lanes of Old Georgetown Road just south of the Executive Blvd. intersection. Because of recent inclement weather delays, nighttime construction operations will now commence on or about January 5, 2020, weather permitting; again, nighttime work hours will be 8:00 pm to 5:00 am. Work on Contract "G" for WSSC should wrap up by early Spring 2020.

PEPCO's line contractor has returned to Towne Road and is completing electrical upgrades on the west side of the street from the existing storm water management pond south of the Cul-de-Sac up to Montrose Parkway—they will place the remainder of the new power poles beginning on January 6, 2020. Per PEPCO's schedule, Riggs-Distler & Co., Inc. (RD&C) should finish the work by the end of Winter 2020, again, weather permitting. Look for further updates regarding these upgrades. Verizon will place their telecom poles shortly after RD&C has completed the new power pole placement. Parking is still not permitted on either side of Towne Road, or in the Cul-de-Sac; especially with the uptick in construction activities. Violators will be subject to citations; violators impeding the construction will be towed.

---

Please note that these will be active work zones so be sure to look for the orange warning signs and flaggers! This initial round of utility relocation and construction has a scheduled duration of nine months. White Flint West Project News will update all construction activities.

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact [subscriberhelp.govdelivery.com](mailto:subscriberhelp.govdelivery.com).

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit the [White Flint](#) homepage to learn more.

---

This email was sent using GovDelivery, on behalf of: Montgomery County Maryland · Monroe Street · 13th Floor  
Rockville · Rockville, MD 20850 · (240) 777-2900

