

BRAC TRANSPORTATION PROJECTS																													
CONSTRUCTION, 2011 - 2020																													
Includes pre-construction design and utilities relocation																													
(revised 1-29-18)																													
2011				2012				2013				2014				2015				2016-18									
1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4						
WALTER REED -- GATE IMPROVEMENTS																													
North Wood Gate (Rockville Pike)				complete																									
South Wood Gate (Rockville Pike)				complete																									
Grier Road/Lodge Gate (Jones Bridge Road)				complete																									
Exchange Gate (Jones Bridge Road)				complete																									
University Gate (Jones Bridge Road)				complete																									
MCDOT -- REPAVING, BIKE PATHS & SIDEWALKS																													
Battery Lane resurfacing, Rockville Pk-Old Georgetown				complete																									
Bike Path signage, Battery Lane area				complete																									
Sidewalk, east side Rockville Pk at Walter Reed				complete																									
Jones Bridge Rd Bike Path, Rockville Pk-Conn Av				complete																									
West Cedar Ln Bike Path, Rockville Pk-Old Georgetown				complete																									
Cedar Ln / Rock Creek Bridge & Bike Path				complete																									
SHA -- INTERSECTION IMPROVEMENTS																													
Rockville Pk / Cedar Lane -- intersection, full scope								complete																					
Rockville Pk / Jones Bridge -- Dynamic Signaling				installation complete																									
Rockville Pk / Jones Bridge -- Intersection, full scope												est. complete 12/20																	
Old Georgetown / W Cedar Ln -- Intersection, full scope												complete																	
Conn Av / Jones Bridge Rd -- Phases 1-2 (Conn Ave)				complete																									
Conn Av / Jones Bridge -- Phase 3 (Jones Bridge Rd)												est complete TBD																	
RELATED MCDOT / SHA PROJECTS																													
Conn Av / Jones Bridge -- Spring Valley interim signal				complete																									
Conn Av / Jones Bridge -- Platt Ridge Dr ext to Montrose												Mar18-Mar19																	
Elmhirst Parkway Bridge Reconstruction												complete																	
SHA-MCDOT Extend Trolley Trail from Alta Vista to Lincoln												complete																	
MCDOT -- MD 355 (ROCKVILLE PIKE) CROSSING PROJECT																													
Med Ctr Metro pedestrian unperass & east-side deep elevators																est. complete 12/20													
OTHER PROJECTS IN NEARBY BETHESDA																													
MCDOT renovation of Old Georgetown Rd ped bridge				complete																									
SHA Old Georgetown resurfacing, Wisc Ave-Brook Ln				complete																									
SHA Wisconsin Av resurfacing, DC Line-Bradley Lane				complete																									
SHA Wisc Av resurfacing, Bradley Blvd-Jones Bridge Rd				complete																									
Woodmont Av development, Bethesda Ave-Leland St				Block Re-opened																									