## **MCFRS Acquired Structure Building Inspection**

Initial Inspection Date: Inspector Name: Capt.

Final Inspection Date: Safety rep: Capt.

## **Specific Inspection Areas:**

Structural Integrity: Will structure support training?	ΥN
Utilities: Utilities terminated/overhead wires removed? (Live fire)	ΥN
Wall Covering: Wall coverings highly combustible? (Live fire)	ΥN
Floor Covering: Floor coverings highly combustible? (Live fire)	ΥN
Ceiling Covering: Ceiling coverings highly combustible? (Live fire)	ΥN
Wall/Ceiling Holes: Are there any holes that need covered?	ΥN
Overhead Weight: Do exceptional weights exist on floor/attic above training area?	ΥN
Vent Holes: How many vent holes required for safety? (Live fire)	ΥN
Windows Operate: Windows must be removed (Live fire)	ΥN
Doors Operate: Doors operate with single motion?	ΥN
Egress Identification: "Burn" rooms have dedicated & identified 2nd egress (Live fire)	ΥN
Entry/Egress: Locks & nails removed from all means of egress?	ΥN
Roof Scuttles: Roof scuttles accessible & easily identified?	ΥN
Fire Prevention System: Standpipe/Sprinkler systems operable if needed?	ΥN
Railings: All stairways have stable railings?	ΥN
Chimney: Are all chimneys stable? (Never notched or undercut)	ΥN
Closed Vessels/Fuel: Fuel vessels/compressed cylinders been removed?	ΥN
Exterior Debris: Debris causing egress or exposure issues?	ΥN
Interior Debris: Debris causing entrapment or egress issues?	ΥN

Holes/Ditches/Wells: If present are holes/ditches/wells/cisterns covered?	Υ	N
Toxic Insects/Vermin: Property free of insect & vermin hazards?	Υ	N
Toxic Brush: Is property free of toxic weeds & brush (e.g. poison ivy)?	Υ	N
Exposure Issues: Can all exposures be adequately protected? (Live fire)	Υ	N
<b>Asbestos:</b> Property free of asbestos or sufficiently secure and remote from training, vapplicable for non-live fire?		N
Mold/Mildew: Excessive amounts?	Υ	N