

## Forston Street

### Public Right-of-Way Construction Impacts

Side: North

Limits: University Blvd to Barren Street

Sidewalk Width: 5-Ft

Sidewalk Material: Concrete

Road Width: 22-Ft

ADDRESS	CONSTRUCTION IMPACTS
Forston Street @ University Blvd	Tie proposed sidewalk into existing ramp at the Back of Curb. Remove and relocate sign.
816 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete driveway apron.
814 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete driveway apron.
812 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete leadwalk within the County's public right-of-way as needed.
Forston Street @ Glenville Rd	Construct 2 A.D.A ramps at intersection.
810 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete leadwalk within the County's public right-of-way as needed. Remove and relocate "No Parking" sign. Root prune Silver Maple tree up to edge of sidewalk.
808 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete leadwalk within the County's public right-of-way as needed. Root prune Red Maple tree up to edge of sidewalk.
806 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete leadwalk within the County's public right-of-way as needed. Remove and relocate fence within the County's public right-of-way as needed for sidewalk installation. Root prune Black Cherry tree up to edge of sidewalk.
Forston Street @ Hood Street	The 2 existing A.D.A. ramps may need to be modified to coincide with proposed sidewalk.
718 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and relocate "school xing" and "No parking" signs. Remove and replace concrete leadwalk within the County's public right-of-way as needed. Root prune Red Maple tree up to edge of sidewalk.
716 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete leadwalk within the County's public right-of-way as needed. Root prune Japanese Maple tree up to edge of sidewalk.
714 Forston Street	Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace.

	<b>Remove and replace concrete driveway apron.</b>
<b>712 Forston Street</b>	<b>Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace. Remove and replace concrete leadwalk within the County's public right-of-way as needed.</b>

**☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

## Forston Street, NORTH

ADDRESS	CONSTRUCTION IMPACTS
710 Forston Street	<p>Construct a 5-ft-wide sidewalk with variable 0 to 3-ft greenspace.  Remove and replace concrete driveway apron.  Remove and replace concrete leadwalk within the County's public right-of-way as needed.</p>
708 Forston Street	<p>Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace.  Remove and replace concrete driveway apron.  Remove and replace concrete leadwalk within the County's public right-of-way as needed;  Trim Purpleleaf Plum tree to elevate 8-ft over proposed sidewalk.</p>
706 Forston Street	<p>Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace.  Remove and replace concrete driveway apron.  Remove and replace concrete leadwalk within the County's public right-of-way as needed.  Remove one 7-inch in diameter Hedge Maple tree; replacement trees may be planted.</p>
704 Forston Street	<p>Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace.  Remove and replace concrete driveway apron.  Remove one bush in County's public right-of-way as needed for sidewalk installation.</p>
702 Forston Street	<p>Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace.  Remove and replace concrete driveway apron.  Remove and replace concrete leadwalk within the County's public right-of-way as needed.</p>
8401 Barren Street	<p>Construct a 5-ft-wide sidewalk with a variable 0 to 3-ft greenspace.  Remove and replace concrete leadwalk within the County's public right-of-way as needed.  Trim Cedar, Mulberry and Holly trees to 8-ft over proposed sidewalk;  Remove 2 bushes in County's public right-of-way as needed for sidewalk installation;  Construct A.D.A. ramp at the corner.</p>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

