

Tree Protection - new sidewalk		4.1.19	Note: refer to <i>Tree Protection Requirements For The Department Of Transportation</i> for Standard Tree Protection Measures	
Jones Ln		Rick Holley	Note: Inspection of worksite tree protection measures required	
*All root pruning shall be done to a maximum depth of 6"			by MC-DOT Arborist prior to construction activities	
DBH = diameter (in.) at breast height (4.5 ft above ground)			Note: ROW not to be utilized for staging area unless otherwise permitted	
Location: F = front, S = side, R = rear, I = island, M = Median, O = Opposite, P = Private, ms = multi-stem			by MC-DOT Arborist prior to construction activities	
Pruning: s/w = sidewalk, elev = elevation pruning, DW = dead wood removal, d/w = driveway			Note: three (3) trees required per tree removal (\$250.00 per tree)	
cli - clear light, csi = clear sign, cpt = clear private tree, clh = clear house, rd = road			Note: Tree replacement fee to be paid prior to scheduled construction	
Tree Protection: F = fencing required, n/a = no action				
ADDRESS	SPECIES	LOCATION	DBH	RECOMMENDATIONS
<i>Jones Ln E. side: Falconbridge Dr to Lloydminster Dr</i>				<i>Note: 5' s/w with up to 3' green space</i>
15221 Jones Ln	Crapemyrtle (multistem)	1F	15	Remove: proposed s/w construction would compromise health/structural stability of tree
"	River Birch	2F	7	Remove: proposed s/w construction would compromise health/structural stability of tree
<i>Jones Ln W. side: Falconbridge Dr to Quail Run Dr</i>				
15408 Jones Ln	Crapemyrtle (multistem)	1F	12	F
"	Crapemyrtle (multistem)	2F	14	F
<i>Jones Ln: 15520 Jones Ln to MD-28</i>				
15520 Jones Ln	Red Maple	1F	27	F, Air Excavation required
12901 Scarlet Oak Dr.	Red Maple	1F-P	28	F
"	White Pine	1S-P	24	F, Air Excavation required
"	White Pine	2S-P	24	F, Air Excavation required
15608 Jones Ln	Red Maple	1F	25	F, Air Excavation required
15700 Jones Ln	Elm	1F	40	F, Air Excavation required
15704 Jones Ln	Cedar Row	1F-P	12	F
"	Cedar Row	2F-P	12	F
"	Cedar Row	3F-P	12	F
"	Cedar Row	4F-P	12	F
"	Cedar Row	5F-P	12	F
"	Cedar Row	6F-P	12	F
"	Cedar Row	7F-P	12	F
15712 Jones Ln	Maple	1F	24	F, Air Excavation required
"	Maple	2F	24	F, Air Excavation required
"	Maple	3F	29	F, Air Excavation required
15716 Jones Ln	Maple	1F	36	F, Air Excavation required
"	Maple	2F	21	F, Air Excavation required
"	Maple	3F	31	F, Air Excavation required

ADDRESS	SPECIES	LOCATION	DBH	RECOMMENDATIONS
				Note: Per Montgomery County Roadside Tree Protection Law, allocation of \$1,500.00 into the <i>Street Tree Replacement Fund</i> is required.
				Notes:
				1. Hand prune roots where noted above.
				2. Any roots 2" diameter or larger exposed by air excavation or by hand pruning activities, that require removal due to sidewalk construction, shall be inspected by ISA certified arborist with the Tree Maintenance Section, Montgomery County, prior to removal.
				3. An approved contractor certified in the State of Maryland for air excavation will be required to conduct all excavation where "Air Excavation required" is noted above.
				4. Arborist (Tree Maintenance Section, Division of Highway Services) shall be notified by Project Manager of root pruning and air excavation schedule prior to scheduled work.
				5. Root pruning shall be to the depth of excavation (no more than 6" depth)
				6. Excavation for proposed sidewalk shall be no more than 6"