

Jones Lane
Public Right-of-Way Construction Impacts

Side: **WEST** (Same side as School)

Limits: **RT 28 (Darnestown Road) to Falconbridge Drive**

Sidewalk Width: **5-ft**

Sidewalk Material: **Concrete**

ADDRESS	CONSTRUCTION IMPACTS
Jones Lane @ Rt 28	Construct concrete curb and gutter; Construct 1 A.D.A ramp; Remove and relocate 2 signs.
15716 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Raise two electric boxes to be flush with sidewalk; Adjust 4 water valves; Remove and relocate street sign signs.
15712 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Trim tree branches for an 8-ft height clearance at sidewalk.
15708 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Remove and relocate "30 MPH" sign.
15704 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Modify sidewalk at Hydrant if needed.
15700 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove driveway apron and replace with concrete; Swale may need to be modified.
15616 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove asphalt driveway apron and replace in concrete; Trim tree branches for an 8-ft height clearance at sidewalk.
15612 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete.
15608 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete.
15604 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Adjust water valve.
12901 Scarlet Oak Drive	Construct a 5-ft sidewalk with a variable green space up to 3-ft.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
Jones Road @ Scarlet Oak Drive	Construct 2 A.D.A ramps; Relocate 2 stop signs.
15520 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Pipes will be installed to tie into existing pipes then backfilled; sidewalk will be constructed over filled area; Relocate "30 MPH" sign.
15432 Quail Run Drive	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Sidewalk on Jones Lane side of property.
Jones La @ Quail Run Drive	Construct 2 A.D.A ramps; Remove boulder in county R.O.W.
15429 Quail Run Drive	Construct a 5-ft sidewalk with a variable green space up to 3-ft along Jones Lane.
15408 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway aprons and replace in concrete; Remove landscaping around mailbox.
15404 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace with concrete.
15400 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway aprons and replace with concrete.
15312 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway aprons and replace in concrete.
15300 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway aprons and replace in concrete; Remove landscaping around mailbox.
15224 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete.
15220 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Plantings at mailbox will be removed for sidewalk construction; Adjust manhole cover.
15216 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete.
15208 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway aprons and replace in concrete.
15204 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete. Remove landscaping rocks.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Jones Lane, South

ADDRESS	CONSTRUCTION IMPACTS
15200 Jones Lane	Construct a 5-ft sidewalk with a variable green space up to 3-ft; Remove existing asphalt driveway apron and replace in concrete; Remove reflectors in county R.O.W.; Remove boulders in R.O.W.; Trim branches for an 8-ft clearance above sidewalk; Relocate “No Stopping” Sign.
Jones Lane @ Falconbridge Drive	Construct 2 A.D.A ramp.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Jones Lane

Public Right-of-Way Construction Impacts

Side: East (Opposite of School)
 Limits: Falconbridge Drive to Lloydminster Drive
 Sidewalk Width: 5-ft
 Sidewalk Material: Concrete
 Road Width: 27-ft Open Section

ADDRESS	CONSTRUCTION IMPACTS
Intersection Jones Lane and Falconbridge Drive	Remove and Replace existing ramp to meet ADA standards.
15201 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Relocate “No Stopping Anytime” sign.
15205 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron.
15209 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron; Adjust Man hole cover.
15213 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron; Run sidewalk in front of green utility box.
15217 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron.
15221 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron; Remove two trees, 15 and 7-feet in diameter, respectively; replacement trees may be planted; Remove large shrub and bushes from R.O.W that will be impacted by sidewalk installation.
15225 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron; Remove small shrub from R.O.W that will be impacted by sidewalk installation; Relocate green utility box; Adjust Man hole cover; Relocate Mailbox.
15229 Jones Lane	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space; Remove and replace existing asphalt driveway apron; Remove bushes from R.O.W that will be impacted by sidewalk.
15233 Jones Ln	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space. Remove and replace existing asphalt driveway apron. Adjust two Man hole covers.
15237 Jones Ln	Construct a 5-foot-wide concrete sidewalk with a 3-foot green space and tie into existing sidewalk at Intersection of Lloydminster Dr. Relocate End School Zone sign.
Intersection of Jones Ln and Lloydminster Dr	Remove and replace existing ramp to meet ADA standards.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Jones Lane
Public Right-of-Way Construction Impacts

Side: West (same side as school)

Limits: Buck Lane to Doe Lane

Sidewalk Width: 5-ft

Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
Jones Lane @ Buck Lane	Construct A.D.A compliant ramp.
12800 Buck Lane (side of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space.
15011 White Tail Way (rear of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space.
15009 White Tail Way (rear of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space.
15007 White Tail Way (rear of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space.
15005 White Tail Way (rear of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space.
15003 White Tail Way (rear of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space.
12801 Doe Lane (side of)	Construct 5-ft concrete sidewalk with variable 3 to 6-ft green space; Install 25-ft of handrail.
Jones Lane @ Doe Lane	Construct A.D.A compliant ramp.

☛ The above impacts are based on a preliminary investigation and are subject to change at anytime as field conditions warrant