

Summit Avenue
Public Right-of-Way Construction Impacts

Side: East
Limits: Prospect Street to Knowles Avenue
Sidewalk Width: 6-feet
Sidewalk Material: Concrete
Road Width: 46-feet

ADDRESS	CONSTRUCTION IMPACTS
4011 Prospect Street	Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove brush and landscaping within County’s public right-of-way as needed for sidewalk installation.
10311 Summit Avenue	Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace concrete leadwalk within County’s public right-of-way. Remove gravel driveway apron and replace with concrete. Remove bush in County’s public right-of-way. Remove one 4-inch in diameter Red Maple tree; replacement trees will be planted.
10313 Summit Avenue	Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron and replace with concrete.
10315 Summit Avenue	Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace concrete driveway apron. Remove one 3.5-inch in diameter Sugar Maple tree; replacement trees will be planted. Move sign.
10317 Summit Avenue	Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron and replace with concrete. Remove landscaping and bushes within County’s public right-of-way as needed for sidewalk installation. Remove one 31-inch in diameter Northern Red Oak tree which is in poor health; replacement trees will be planted.
10319 Summit Avenue	Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove brick driveway apron and replace with concrete.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Summit Avenue, EAST

ADDRESS	CONSTRUCTION IMPACTS
10321 Summit Avenue	<p>Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron and replace with concrete. Place sidewalk in front of utility pole. Move sign. Remove bushes in County’s public right-of-way as needed for sidewalk installation.</p>
10323 Summit Avenue	<p>Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron and replace with concrete. Place sidewalk in front of pole #777434-0529. Place sidewalk behind fire hydrant. Remove one 10-inch in diameter Sugar Maple tree that is in poor condition; replacement trees will be planted.</p>
10325 Summit Avenue	<p>Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron and replace with concrete. Remove and replace concrete lead walk within County’s public right-of-way. Remove one 15.5-inch Muscledwood Tree; replacement trees will be planted.</p>
10327 Summit Avenue	<p>Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace concrete driveway apron.</p>
10329 Summit Avenue	<p>Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron and replace with concrete. Remove bushes within County’s public right-of-way as needed for sidewalk installation.</p>
Park	<p>Remove existing sidewalk and construct a 6-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove five trees, a 21.5-inch in diameter Sugar Maple tree, a 27-inch in diameter Paulownia tree, a 22-inch multi-stem Elm tree, a 5-inch in diameter Maple tree, and a 26-inch in diameter Maple tree that is in poor condition; replacement trees will be planted. Construct a retaining wall. Place sidewalk behind utility box. Move 5 signs. Place sidewalk in front of fire hydrant. Remove asphalt path and replace with concrete. Move bus stop. Place sidewalk in front of pole #777434-5289.</p>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**