

ADDRESS	SPECIES	LOCATION	DBH	RECOMMENDATIONS
<p>Tree Protection - new sidewalk 5.24.21            Plummer Dr Rev 1 10.12.21  <b>*All root pruning shall be done to a maximum depth of 6"</b>  <b>DBH = diameter (in.) at breast height (4.5 ft above ground)</b>  <b>Location: F = front, S = side, R = rear, I = island, M = Median, O = Opposite, P = Private, ms = multi-stem</b>  <b>Pruning: s/w = sidewalk, elev = elevation pruning, DW = dead wood removal, d/w = driveway</b>  <b>cli - clear light, csi = clear sign, cpt = clear private tree, clh = clear house, rd = road</b>  <b>Tree Protection: F = fencing required, n/a = no action</b></p>				
<p><b>Note:</b> refer to <i>Tree Protection Requirements For The Department Of Transportation</i> for Standard Tree Protection Measures  <b>Note:</b> Inspection of worksite tree protection measures required by MC-DOT Arborist prior to construction activities  <b>Note:</b> ROW not to be utilized for staging area unless otherwise permitted by MC-DOT Arborist prior to construction activities</p>				
<b>Staten Ct</b>				
11408	Silver Maple	3F-P	34	F, Air Excavation Required
11416	Silver Maple	1F-P	25	F, Root Prune
11424	Red Maple	1F-P	27	F, Root Prune
11424	Willow Oak	3S-P	37	F, Root Prune
11421	Red Maple	1F-P	46	F, Root Prune
11409	Crapemyrtle	1F	16ms	F
11407	Smoketree	1F	12	F
11401	Silver Maple	1F	49	<b>REMOVE:</b> Proposed construction would compromise health/structural stability of tree
<b>Plummer Ct</b>				
6	Sawtooth Oak	2F-P	26	F
10	Blue Atlas Cedar	1F-P	21	F
<b>Plummer Dr</b>				
19004	Silver Maple	1F	66	F, Air Excavation Required
19004	Spruce	2F	13	Root prune, elevated 8' over proposed s/w
19100	Willow Oak	1F	47	F, Air Excavation Required, elevate 8' over proposed s/w
19108	Spruce	1F-P	16	F
19108	Spruce	2F-P	17	F
19112	Willow Oak	2F-P	50	F, Air Excavation Required
19116	Willow Oak	1F	46	F, Air Excavation Required, elevate 8' over proposed s/w
19120	Callery Pear	1F-P	23	F
19120	Crapemyrtle	2F	12ms	F
19120	Crapemyrtle	3F-P	12ms	F
19120	Crapemyrtle	4F	8	F
19124	Crapemyrtle	1F-P	23ms	F
19124	Red Maple	2F-P	38	F
19124	Red Maple	1S-P	43	Elevate 8' over proposed s/w, F
19200	Red Oak	3S	21	F, Air Excavation Required
19200	Red Oak	2S	15	F, Air Excavation Required
19200	Cedar	1S-P	29	F
19200	Linden	1F-P	29	F
19200 Fox Chapel Dr	White Pine	1F-P	40	F
19200 Fox Chapel Dr	Pin Oak	2F-P	37	F
19212	Red Maple	2F-P	30	F, Elevate 8' over proposed s/w

