

Overwood Drive
Public Right-of-Way Construction Impacts

Side: West

Limits: Morningwood Drive to 17700 Overwood Drive

Sidewalk Width: 5 Ft

Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
4612 Morningwood Drive (on Overwood Drive side of property)	Construct a 5-foot sidewalk with a 2-foot green space; Adjust water valve; Relocate "speed limit" sign.
17928 Overwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.
17924 Overwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.
17920 Overwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.
17916 Overwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove and replace concrete driveway apron; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.
Olney Acres Neighborhood Park (MNCPPC)	Construct a 5-foot sidewalk with a 2-foot green space; Trim pine tree for compliant height clearance; Relocate street light #17013.
17908 Overwood Drive	Construct a 5-foot sidewalk with a 2-foot green space transitioning to a 1-foot green space at fire hydrant; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Overwood Drive, West

ADDRESS	CONSTRUCTION IMPACTS
17904 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale; Relocate street light #17011 and communications box.</p>
17900 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway, realign swale, and adjust drain structure; Remove landscaping and hardscaping in path of sidewalk; Relocate street light #17009 and communications box.</p>
17812 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove and replace concrete driveway apron; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale; Trim pine tree for compliant height clearance; Remove rocks in path of sidewalk.</p>
17804 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale; Remove bush; Relocate street light #17007 and communications box.</p>
4501 Prestwood Drive (on Overwood Drive side of property)	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove approximately 30 feet of existing asphalt curb and replace with concrete.</p>
Overwood Drive @ Prestwood Drive	<p>Construct 2 ADA compliant ramps.</p>
4500 Prestwood Drive (on Overwood Drive side of property)	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove approximately 35 feet of existing asphalt curb and replace with concrete; Relocate stop sign; NOTE: This impact is also included on impact for Prestwood Drive.</p>
17736 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway, realign swale, and adjust drain structure.</p>
17732 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.</p>

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Overwood Drive, West

ADDRESS	CONSTRUCTION IMPACTS
17728 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale.</p>
17724 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox and remove pavers at mailbox; May be necessary remove and replace pipe under driveway and realign swale.</p>
4601 Bettswood Drive (on Overwood Drive side of property)	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Remove 2 stone columns; Adjust water valve; Remove approximately 40 feet of existing asphalt curb and replace with concrete; May be necessary to adjust drain structure; Relocate street light #17003; NOTE: This impact is also included on impact for Bettswood Drive.</p>
Overwood Drive @ Bettswood Drive	<p>Construct 2 ADA compliant ramps.</p>
17708 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale; Relocate street light #17001 and communications box; Remove basketball structure in path of sidewalk.</p>
17704 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale; Remove bushes.</p>
17700 Overwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; Relocate mailbox; May be necessary remove and replace pipe under driveway and realign swale; Remove bush.</p>

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Prestwood Drive
Public Right-of-Way Construction Impacts

Side: South
Limits: Cashell Road to Overwood Drive
Sidewalk Width: 5 Ft
Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
Prestwood Drive @ Cashell Road	Remove and replace existing ADA ramp.
4616 Prestwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox and remove pavers at mailbox; Remove approximately 30 feet of existing asphalt curb and replace with concrete; Adjust manhole; Relocate "speed limit" sign.
4612 Prestwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox; Remove landscaping and hardscaping.
4608 Prestwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox.
4604 Prestwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox; Adjust manhole.
4600 Prestwood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox; Remove basketball structure.

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Prestwood Drive, South

ADDRESS	CONSTRUCTION IMPACTS
4520 Prestwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox.</p>
4516 Prestwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox; Relocate street light #04003.</p>
4512 Prestwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox and remove stones at mailbox.</p>
4508 Prestwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox and remove fencing at mailbox; Adjust manhole.</p>
4504 Prestwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox.</p>
4500 Prestwood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove approximately 35 feet of existing asphalt curb and replace with concrete; Relocate stop sign; May be necessary to remove and replace pipe under driveway and realign swale; NOTE: This impact is also included on impact for Overwood Drive.</p>

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Bettswood Drive
Public Right-of-Way Construction Impacts

Side: North
Limits: Cashell Road to Overwood Drive
Sidewalk Width: 5 Ft
Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
4601 Bettswood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Remove 2 stone columns; Adjust water valve; Remove approximately 40 feet of existing asphalt curb and replace with concrete; May be necessary to adjust drain structure; Relocate street light #17003; NOTE: This impact is also included on impact for Overwood Drive.</p>
4605 Bettswood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; May be necessary to adjust drain structure; Relocate mailbox.</p>
10 Bettswood Court On Bettswood Drive side of property	<p>Construct a 5-foot sidewalk with a 2-foot green space; Relocate street light #04002; Remove approximately 40 feet of existing asphalt curb and replace with concrete.</p>
Bettswood Drive @ Bettswood Court	<p>Construct 2 ADA compliant ramps.</p>
9 Bettswood Court on Bettswood Drive side of property	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove approximately 40 of asphalt curb and replace with concrete; Remove stones in path of sidewalk.</p>
4627 Bettswood Drive	<p>Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox.</p>

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Bettswood Drive, North

ADDRESS	CONSTRUCTION IMPACTS
4631 Bettswood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox and remove pavers at mailbox.
4635 Bettswood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox and remove pavers at mailbox.
4639 Bettswood Drive	Construct a 5-foot sidewalk with a 2-foot green space; Remove asphalt driveway apron and replace with concrete; May be necessary to remove and replace pipe under driveway and realign swale; Relocate mailbox and remove pavers at mailbox; Remove approximately 15 feet of existing asphalt curb and replace with concrete; Relocate stop sign.

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Macduff Avenue
Public Right-of-Way Construction Impacts

Side: South
Limits: 17228 Macduff Avenue to Cherry Valley Drive
Sidewalk Width: 5 Ft
Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
17228 Macduff Avenue	Remove and replace non-compliant ADA ramp; Remove and replace 30 feet of sidewalk transitioning sidewalk to pass between 2 communications boxes.
17224 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox.
17220 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and replace pipe under driveway; Relocate mailbox; Maybe necessary to rebuild drain structure.
17216 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and replace pipe under driveway; Relocate mailbox.
4201 Alfalfa Terrace	Construct a 5-foot sidewalk with a 3-foot green space on Macduff Avenue side of property transitioning to pass in front of fire hydrant; Relocate street light #17013.
Macduff Avenue @ Alfalfa Terrace	Construct 2 ADA compliant ramps.
17208 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox.
17204 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove and replace concrete driveway apron; Maybe necessary to realign swale and replace pipe under driveway; Relocate mailbox; Relocate street light #17011.

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

Macduff Avenue, South

ADDRESS	CONSTRUCTION IMPACTS
17200 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox.
17124 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox; Maybe necessary to rebuild drain structure.
17120 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox.
17110 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space; Remove asphalt driveway apron and with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox; Adjust manhole and valve box; Relocate street light #17007.
7100 Macduff Avenue	Construct a 5-foot sidewalk with a 3-foot green space transitioning to connect to ADA at back of curb; Remove asphalt driveway apron and replace with concrete; Maybe necessary to realign swale and install pipe under driveway; Relocate mailbox; Maybe necessary to rebuild drain structure.
Macduff Avenue @ Cherry Valley Drive	Maybe necessary to remove and replace existing ADA ramp; Remove and replace 20 feet of existing concrete curb and gutter.

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

