

TREE PROTECTION PLAN - sidewalk program

Summit Ave 3.31.21

Rick Holley

***All root pruning shall be done to a maximum depth of 6"**

DBH = diameter (in.) at breast height (4.5 ft above ground)

Location: F = front, S = side, R = rear, I = island, P = private, O = opposite, M = median

Recommendation: F = Fencing required, s/w = sidewalk, elev = elevation pruning

DW = dead wood removal, d/w = driveway, cli = clear light, csi = clear sign, cpt = clear private tree, clh = clear house

Note: refer to **Tree Protection Requirements For The Department Of Transportation** for Standard Tree Protection Measures

Note: Inspection of worksite tree protection measures required by Certified Arborist with the county prior to construction activities

Note: ROW not to be utilized for staging area unless otherwise permitted by Certified Arborist

Note: three (3) trees required per tree removal (\$250.00 per tree)

Note: Tree replacement fee to be paid prior to scheduled construction

Page 1 of 2

ADDRESS	SPECIES	DBH	LOCATION	RECOMMENDATIONS
				Note: 5' sidewalk with 2 - 3' green space for all addresses listed unless noted otherwise
4011 Prospect St	Maple	27	1S-P	F, Air excavation required
	Maple	36	2S-P	F, Air excavation required
	Maple	22	3S-P	F, Air excavation required
10311	Hackberry	9	1F-P	F, Root prune up to edge of proposed s/w
	Red Maple	4	1F	REMOVE: proposed construction will compromise health/structural stability of tree
10313	Cherry	21	1F-P	F, Root prune up to edge of proposed s/w
10315	Sugar Maple	3.5	1F	REMOVE: proposed construction will compromise health/structural stability of tree
	Weeping Cherry	3	1F-P	F
10317	Northern Red Oak	31	1F	REMOVE: proposed construction will compromise health/structural stability of tree
				Note: poor condition. Extensive dead wood
	Northern Red Oak	20	1F-P	F, Air excavation required
				Note: tree located near PEPCO pole #777434-0307
10323	Sugar Maple	10	1F	REMOVE: proposed construction will compromise health/structural stability of tree
				Note: poor condition.
10325	Musclewood	15.5	1F	REMOVE: proposed construction will compromise health/structural stability of tree
From 10239 Summit Ave to Knowles Ave (Rear of 10400 Detrick Ave)	Sugar Maple	21.5	1F	REMOVE: proposed construction will compromise health/structural stability of tree
	Ash	12	1F-P	Root prune up to edge of proposed s/w
	Cherry	33	2F-P	Root prune up to edge of proposed s/w
	Black Cherry	30 ms	2F	Root prune up to edge of proposed s/w
	Paulownia	27	3F-P	REMOVE: proposed construction will compromise health/structural stability of tree
	Cherry	27	4F-P	Root prune up to edge of proposed s/w
	Cherry	32	5F-P	Root prune up to edge of proposed s/w
	Cherry	32	6F-P	Root prune up to edge of proposed s/w
	Elm	22ms	3F	REMOVE: proposed construction will compromise health/structural stability of tree
	Maple	12	4F	Root prune up to edge of proposed s/w
	Maple	5	5F	REMOVE: proposed construction will compromise health/structural stability of tree
	stump	44	6F	Remove stump
	stump	70	7F	Remove stump
	Mulberry	13	7F-P	n/a
	Cherry	34	8F-P	n/a
	Cherry	34	9F-P	n/a
	Cherry	36	10F-P	n/a

